

BIOMASS PROJECTS under FIT SYSTEM (With Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO. (BREOC)	DECLARED CAPACITY (MW)	DATE OF ISSUANCE OF CERTIFICATE OF CONFIRMATION OF COMMERCIALITY	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
II	Isabela	Alicia	3.6 MW Biomass Gasification Power Plant	Lucky PPH International, Inc.	2009-10-001	3.6	9/12/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 09/27/14	September 2008	3.60
			20 MW Rice Husk-Fired Biomass Power Plant Project	Isabela Biomass Energy Corporation	2013-03-030	18	1/6/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 11/02/15	October 6, 2015	18.00
		San Mariano	19 MW Bagasse-Fired Cogeneration Power Plant	Green Future Innovations Inc.	2012-02-025	3	9/5/2013	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 07/11/14	11/30/2012	14.00
III	Bataan	Samal	12.5 MW Bataan 2020 Rice Husk-Fired Biomass Power Plant	Bataan 2020 Inc.	2010-01-008	4.1	8/27/2013	Pre-Construction: 100% Construction: 100% Interconnection: 80%	Issued with Certificate of Endorsement to ERC on 8/28/2015	7/10/2015	11.10
	Nueva Ecija	San Jose City	24 MW San Jose City Rice Husk-Fired Biomass Power Plant Project	San Jose City I Power Corporation	2011-01-013	10.8	9/2/2013	For Phase I: Pre-Construction: 100% Construction: 100% Interconnection: 100%; Phase II: 0%	Issued with Certificate of Endorsement to ERC on 12/04/14	November 2, 2015	12.00
		Talavera	12 MW GIFTC Rice Husk-Fired Biomass Power Plant Project	Green Innovations for Tomorrow Corporation	2013-09-037	10.8	6/16/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement on 03/22/2016	February 27, 2016	10.80
IV-A	Batangas	Lian	8.8 MW Biogas Power Plant Project	AseaGas Corporation	2014-01-041	7.3	6/16/2015	Pre-Construction: 100% Construction: 81% Interconnection: 100%		2016	
	Rizal	Rodriguez	14.8 MW Montalban Landfill Methane Recovery and Power Generation Facility	Montalban Methane Power Corporation	2010-01-009	2.175	9/5/2013	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 07/11/14	June 11, 2009	2.18
V	Camarines Sur	Pili	5 MW BBEC Rice Husk-Fired Biomass Power Plant Project	Bicol Biomass Energy Corporation	2013-09-038	4.5	10/24/2014	Pre-Construction: 100% Construction: 72% Interconnection: 89%		June 2016	

BIOMASS PROJECTS under FIT SYSTEM (With Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO. (BREOC)	DECLARED CAPACITY (MW)	DATE OF ISSUANCE OF CERTIFICATE OF CONFIRMATION OF COMMERCIALITY	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
NCR	Metro Manila	Quezon City	1.5 MW Payatas Landfill Methane Recovery and Power Generation Facility	Pangea Green Energy Philippines, Inc.	2011-08-023	0.876	6/27/2013	PreConstruction100% Construction 93% Interconnection100%	Issued with Certificate of Endorsement to ERC on 07/11/14	3/5/2013	0.88
VI	Negros Occidental	Talisay City	21 MW FFHC Bagasse-Fired Cogeneration Power Plant	First Farmers Holding Corp.	2010-01-005	6	3/6/2015	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 5/15/2015	September 4, 2009	8.00
NIR	Negros Occidental	Silay City	20.58 MW HPCo Bagasse Cogeneration Power Plant Project	Hawaiian-Philippine Company	2013-02-029	1.062	1/22/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 3/17/15	2/4/2015	2.00
		Victorias City	34 MW VMCI Bagasse-Fired Cogeneration Power Plant	Victorias Milling Company Inc.	2011-02-018	2	11/20/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement to ERC on 12/09/15	October 23, 2015	2.50
		Kabankalan	46 MW URC Bagasse-Fired Biomass Cogeneration Power Plant Project	Universal Robina Corporation	2013-11-040	31-41	4/24/2014	Pre-Construction: 100% Construction: 100% Interconnection: 100%	Issued with Certificate of Endorsement on 11/27/15	January 20, 2015	20.00
CARAGA	Agusan del Norte	Buenavista	23.5 MW EPC Woody Biomass Power Plant Project	CARAGA Renewable Energy Corporation	2014-06-048	20.68	4/12/2016	Pre-Construction: 0% Construction: 0% Interconnection: 0%		2016	
ARMM	Maguindanao	Sultan Kudarat	15 MW LPC Rice Husk-Fired Biomass Power Plant Project	Lamsan Power Corporation	2013-12-044	13.5	3/31/2016	Pre-Construction: 0% Construction: 0% Interconnection: 0%			
			3 MW PTCL Rice Husk-Fired Biomass Cogeneration Facility	Philippine Trade Center, Inc.	2013-12-045	2.6	4/4/2016	Pre-Construction: 0% Construction: 0% Interconnection: 0%		2016	
		Buluan	3.5 GECC MW Biomass Cogeneration System	Green Earth Enersource Corporation	2014-09-050	1.767	12/9/2014	Pre-Construction: 60% Construction: 5% Interconnection: 3%		2017	
Grand Total											105.05