

LUZON COMMITTED POWER PROJECTS

As of 30 September 2022

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				3,948.400			
GNPower Dinginin Supercritical Coal-Fired Power Plant - Unit 2	Coal	GNPower Dinginin Ltd. Co.	Sitio Dinginin, Mariveles, Bataan	668.000	Completed	Oct 2022	The Final Certificate of Approval to Connect of GNPD Unit 2 is already in effect. Before the Energy Regulatory Commission (ERC) issuance of a Certificate of Compliance, the Commission is awaiting certification from NGCP attesting that the GNPD Unit 2 can be accommodated in the Luzon grid. The Certificate of Compliance is already for signing of ERC. The target commercial availability of Unit 2 is within October 2022.
Refinery Solid Fuel-Fired Boiler Project - Phase 3	Coal	Petron Corporation	Brgy. Alangan, Limay, Bataan	44.400	Unit 5: Jul 1 to Oct 12, 2022 Unit 6: Jul 9 to Oct 12, 2022	Dec 2022	Primarily intended for the consumption of the refinery; encountering delays in construction due to COVID-19 pandemic and protocols (quarantine, travel ban, delays in approval of request of entry of foreign nationals to the Philippines). Delay on Testing and Commissioning due to on-going Certificate of Compliance application with the Energy Regulatory Commission
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2022	May 2023	Expected delay on the target plant commercial operation due to required completion of Baisik-San Jose 500kV Transmission Line Project of the National Grid Corporation of the Philippines. Target completion of coal conveyor (jetty to coal yard) has been moved from October 2022 to Dec 2022 due to COVID-19 pandemic lockdown in Shanghai, China affecting fabrication and delivery of Formosa Heavy Industries, Inc. Sub-contractor.
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Feb 2023	Jul 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jun 2023	Nov 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Oct 2023	Mar 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Dec 2024	Jun 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Sep 2025	Dec 2025	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Jun 2024	Dec 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2025	Mar 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 7	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2026	Jun 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 8	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jun 2026	Sep 2026	
AOE Coal-Fired Power Plant - Unit 1	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	668.000	TBD	TBD	A1E re-evaluating TTC and TCO date due to CSP Schedule and negotiation with IPPs. Issues and delays in securing regulatory
AOE Coal-Fired Power Plant - Unit 2	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	668.000	TBD	TBD	
OIL				11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corp.	Brgy. Sto. Rosario, Capas, Tarlac	11.040	Dec 2022	Mar 2023	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions
NATURAL GAS				3,500.000			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Mar 2024	Sep 2024	Expected delay in commissioning due to availability of grid connection point in Ilijan substation expansion of National Grid Corporation of the Philippines (NGCP). Target completion of NGCP by March 2024, but will require backfeed power from grid by May 2023.
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Sep 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Maltam, Batangas City	1,100.000	Sept or Dec 2026	Jan 2027	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650.000	TBD	TBD	Testing & Commissioning and Commercial operation is subject to completion of the new NGCP Pagbilao Substation. Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	TBD	TBD	Expected delay in commissioning due to availability of grid connection point in Ilijan substation expansion of National Grid Corporation of the Philippines (NGCP). Target completion of NGCP by March 2024, but will require backfeed power from grid by May 2023.
GEOHERMAL				79.000			
Montelago Geothermal Project (Phase 1)	Geothermal	Mindoro Geothermal Power Corp.	Naujan, Oriental Mindoro	3.000	Dec 2022	Dec 2022	
Tiwi Binary Geothermal Project	Geothermal	AP Renewables, Inc.	Tiwi, Albay	17.000	Dec 2023	Dec 2023	Issued a Certificate of Additional Investment and Certificate of Commerciality on 20 May 2022. Secured NCIP Certificate of Non-Overlap on 03 August 2022
Montelago Geothermal Project (Phase 2)	Geothermal	Mindoro Geothermal Power Corp.	Naujan, Oriental Mindoro	10.000	Dec 2023	Dec 2023	
Tanawan Geothermal Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Capuy, Sorsogon City	20.000	Dec 2023	Dec 2023	Issued a Certificate of Additional Investment and Certificate of Commerciality on 22 October 2020
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	29.000	Jun-23	Jun-23	Issued a Certificate of Additional Investment and Certificate of Commerciality on 22 October 2020. Conducted ground breaking on 09 June 2021
HYDRO				132.470			
Man-Asok Hydroelectric Power Plant	Hydro	Benquet Electric Cooperative, Inc.	Buquias, Benquet	3.000	Sep 2022	Oct 2022	Testing and Commissioning is complete. Awaiting FCATC
Matuno Hydroelectric Power Plant	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	8.660	Oct 2022	Oct 2022	With SIS DOC Under FIT Ongoing Testing and Commissioning
Biyao Hydroelectric Power Plant	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.800	Dec 2022	Dec 2022	DOC Under FIT 91% Complete With SIS
Colasi Hydroelectric Power Plant	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	4.000	Dec 2022	Dec 2022	DOC Under FIT For Testing and Commissioning
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Plant	Hydro	Enervantage Supplier's Co., Inc.	Barangay Cagslay II, Mauban, Quezon	1.600	Dec 2022	Dec 2022	Embedded Plant DOC Under FIT 97.3% Complete

LUZON COMMITTED POWER PROJECTS
As of 30 September 2022

Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	4.500	Dec 2022	Dec 2022	With SIS DOC Under FIT 65% Complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	0.600	Dec 2022	Dec 2022	86.9% complete
Tibag Hydroelectric Power Plant	Hydro	Repower Energy Development Corporation	Real, Quezon	5.000	Mar 2023	Mar-23	With SIS DOC Under FIT 55% Complete
Rangas Hydroelectric Power Plant	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	2.400	Mar 2023	Mar-23	10% Complete
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	1.400	Jun 2023	Jun-23	With SIS DOC Under FIT 85% Complete
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	0.560	2024	Aug-23	50.08% as of September 2022 DOC Under FIT
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabaldon, Nueva Ecija	4.800	2023	Dec-23	29.5% Complete
Lalawinan Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	3.000	Dec 2024	Dec 2024	With SIS DOC Under FIT 33.79%
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	20.000	Nov 2025	Nov 2025	Under GEAP
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	60.000	Dec 2025	Dec 2025	With SIS Under GEAP 13% Complete
Tignoan River (Upper Cascade) Hydroelectric Power Plant	Hydro	Repower Energy Development Corporation	Real, Quezon	1.500	2025	2025	Issued with DENR 55% Complete
Daet Hydroelectric Power Project	Hydro	DLM Construct Albay Renewable Energy JV Corp	Daet, Camarines Norte	5.000	2025	2025	DOC Under FIT 5% Complete
Tubao Hydroelectric Power Plant	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	1.500	2025	2025	With cease and desist order from DENR 80% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	4.150	2025	2025	5.87% Complete
BIOMASS				23.600			
Isabela Rice Husk-Fired Biomass Power Plant Project***	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	5.000	Dec 2022	Dec 2022	Operating for own-use; Technical compliance with the DU caused delay in project implementation
2.4 MW Biogas Power Plant Project	Biomass	Far Eastern Alcohol Corporation	Apalit, Pampanga	2.400	Dec 2022	Dec 2022	Operating for own-use; Technical compliance for the interconnection facility with the DU caused delay in project implementation
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	1.200	Dec 2022	Dec 2023	Awaiting for the approval of new bank loan; COVID-19 pandemic caused some delays in project implementation
7 MW Biomass Power Plant Project	Biomass	Brooke's Point Power Generation, Inc.	Brooke's Point, Palawan	7.000	Mar 2023	Mar 2023	Securing of PSA from PALECO; Delays due to COVID-19 pandemic
8 MW Biomass Power Plant Project	Biomass	Mindoro Harvest Energy Co., Inc.	Pinamalayan, Oriental Mindoro	8.000	Dec 2023	Dec 2023	COVID-19 pandemic caused some delays in project implementation
SOLAR				1,869.532			
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	22.398	Dec 2022	Jun 2023	With DOC/COCOC Started land development Delayed construction
Sta. Rita Solar Power Plant 3B (formerly Bataan Solar Power Project Phase 3b)	Solar	Jobin-Sqm Inc.	Mt. Sta. Rita, Subic Bay Freeport Zone	34.370	Aug 2022	Aug 2022	With DOC/COCOC Started commercial operation With approved PAO from the ERC Awaiting for the submission of PAO to determine the final COD
Concepcion 1 Solar Power Project	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	44.000	Oct 2022	Jun 2023	With DOC/COCOC On-going Construction
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	85.848	Dec 2022	Feb 2023	With DOC/COCOC Completed construction On-going Test and Commissioning With pending application for COC to ERC
Sta. Barbara Solar Power Project (Phase 1)	Solar	OneManoaog Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Jun 2023	With DOC/COCOC Completed construction On-going Test and Commissioning With pending application for COC to ERC
Sta. Barbara Solar Power Project (Phase 2)	Solar	OneManoaog Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500	Dec 2022	Jun 2023	With DOC/COCOC Completed construction On-going Test and Commissioning With pending application for COC to ERC
SIAEP Rooftop Solar Project	Solar	Trademaster Symbior Rooftop Corporation	Mabalacat City, Pampanga	0.500	Dec 2022	Dec 2022	With valid SEOC Completed construction Started commercial operation With approved COC from the ERC On-going evaluation on the submitted documents to validate COD
Bulacan 2 Solar Power Project	Solar	Cleantech Global Renewables, Inc.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	17.603	Oct 2022	Jun 2023	With DOC/COCOC On-going construction
Tarlac Solar Power Project Phase II	Solar	Petrosolar Corporation	Tarlac City, Tarlac	16.000	Dec 2022	Jun 2023	With DOC/COCOC Completed construction With pending application for COC to ERC
Raslag III Solar PV Power Project	Solar	Raslag Corp.	Mabalacat, Pampanga	13.600	Dec 2022	Mar 2023	With DOC/COCOC Completed construction On-going coordination with NGCP for the acquisition of Final/Provisional Certificate of Approval to Connect
Asian Transmission Corporation Solar Power Project	Solar	Laguna Rooftop Solar Corporation	Calamba City, Laguna	1.380	Oct 2022	Mar 2023	With valid SEOC On-going construction

LUZON COMMITTED POWER PROJECTS

As of 30 September 2022

Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	74.800	Jun 2023	Aug 2023	With DOC/COCOC Started land development and mobilization of equipment
Lal-lo Hybrid Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	Lal-lo and Gattaran, Cagayan	82.488	2023	Dec 2023	With DOC/COCOC On-going construction
Arayat-Mexico Solar Power Plant Project Phase 2	Solar	Greencore Power Solutions 3, Inc.	Arayat, Mexico, Pampanga	30.933	Mar 2023	Mar 2023	With valid SEOC On-going construction
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Renewable Energy, Inc.	Naga City, Camarines Sur	40.4	Dec 2024	Dec 2024	Under Green Energy Auction Program (GEAP)
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	463.995	2024	2024	New, with financial closing and proof of construction
Talugtug Solar Power Project	Solar	Greenery Solutions Inc.	Talugtug, Nueva Ecija	99.980	Mar 2025	Mar 2025	GEAP
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	200.000	Dec 2025	Dec 2025	GEAP
Santa Rosa Nueva Ecija 2 Solar Power Project	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	280.000	Dec 2025	Dec 2025	GEAP
Tavabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tavabas, Paqbliao	250.000	Dec 2025	Dec 2025	New, with financial closing and proof of construction
Sapang Balen Solar 1 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	98.236	Dec 2025	Dec 2025	New, with financial closing and proof of construction
WIND				260.000			
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudbud, Ilocos Norte	70.000	Dec 2025	Dec 2025	GEAP
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Lian, Batangas	30.000	Dec 2025	Dec 2025	GEAP
Balaoi and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudbud, Ilocos Norte	160.00	Mar 2023	Mar 2023	With DOC/COCOC On-going construction With request for approval of partial commissioning of the first 80 MW, which shall be on March 2023
ENERGY STORAGE SYSTEM (ESS)				1,500.000			
Lamao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	20.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
Lamao Phase 2 Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	30.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
BCCP Battery Energy Storage System	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	40.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	20.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	30.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	30.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Lumban, Laguna	40.000	May 2023	Jun 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Lumban, Laguna	20.000	May 2023	Jun 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	50.000	Mar-23	Jun 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	20.000	Mar-23	Jun 2023	Delays due to COVID-19 pandemic
Mahabang Parang Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mahabang Parang, Batangas	40.000	Jun 2023	Jun 2023	Delays due to COVID-19 pandemic
Daraga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Daraga, Albay	40.000	Jun 2023	Jun 2023	Delays due to COVID-19 pandemic
Bauang Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Bauang, La Union	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Labrador Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Labrador, Pangasinan	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Cabanatuan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Cabanatuan, Nueva Ecija	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Hermosa Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Hermosa, Bataan	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Laoag Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Laoag, Ilocos Norte	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Navotas Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Navotas, Metro Manila	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Mexico SJM Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Baranqay San Jose Matulid, Mexico, Pampanga	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Pagbliao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Pagbliao, Quezon	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bacnotan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Cabuqao, Bacnotan, La Union	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Subic Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sito Aquuhin, Cawaq, Subic, Zambales	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Jose del Monte Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. San Jose del Monte City, Bulacan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bolo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Bolo, Labrador, Pangasinan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tuguegarao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bayombong Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calamba Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Prinza, Calamba, Laguna	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Labo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Naga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Del Rosario, Naga, Camarines Sur	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage Phase 2	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Sual Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sual, Pangasinan	60.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Urdaneta Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Urdaneta, Pangasinan	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Dasmarinas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dasmarinas, Cavite	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ilijan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ilijan, Batangas	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Gumaca Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Progreso, Gumaca, Quezon	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
La Trinidad Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Beckel, La Trinidad, Benguet	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Angat Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Angat, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Magat Battery Energy Storage System	BESS	SN Abolitiz Power Magat, Inc.	Ramon, Isabela	20.000	Mar 2023	Mar 2024	Factory Acceptance Test of equipments are completed and ready for shipment.

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 September 2022

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph