

**LUZON INDICATIVE POWER PROJECTS**

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>					<b>1400.000</b>			
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	IV-A	350.000	TBD	TBD	Commercial Operation is dependent on the completion of the Tuy-Dasmarias Transmission Line Expansion Project. SRPGC is currently encountering challenges in Target schedules for Unit 1 may be still pushed further, depending on the financial closing.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	IV-A	350.000	TBD	TBD	
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	V	350.000	Jun 2027	Sep-27	
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	V	350.000	2033	TBD	
<b>OIL-BASED</b>					<b>60.000</b>			
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Piliha, Rizal	IV-A	60.000	Jun 2024	Sep 2024	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
<b>NATURAL GAS</b>					<b>8048.000</b>			
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province	IV-A	1200.000	2026	2026	
VIREs Natural Gas Floating Power Plant	Natural Gas	VIREs Energy Corporation	Barangay Simlong, Batangas City, Batangas	IV-A	450.000	Sep 2026	Dec 2026	
Quezon Combined Cycle Power Plant	Natural Gas	Therma Subic, Inc.	Barangay Laurel, Tagkawayan, Quezon	IV-A	1200.000	May-28	Dec-28	
Pagbilao 4 & 5 CCGT Power Plant	Natural Gas	Therma Subic, Inc.	Barangay Ibabang Polo, Pagbilao Quezon	IV-A	1310.000	Jul-28	Nov-28	
Mambuloa Bay LNG-CCGT Power Plant	Natural Gas	Energies PH, Inc.	Barangay Osmena, Jose Panganiban, Camarines Norte	V	300.000	2028	2028	LNG prices continue to be volatile and supply is unstable.
GNPower Sisman LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Sisman, Mariveles, Bataan	III	1200.000	Jun 2029	Dec 2029	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Nalvo Sur and Carisquis, Luna, La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other technology (LNG), with issued revised SIS. Some permits and requirements need to be amended or re-applied.
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Brgy. Santa Rita, Batangas City	IV-A	1260.000	TBD	TBD	
<b>GEOHERMAL</b>					<b>345.000</b>			
Kalinga Geothermal Project	Geothermal	Aragorn Power and Energy Corporation	Lubuagan, Pasil and Tinglayan, Kalinga	CAR	120.000	2032	2032	Rated capacity was change from 120MW to 60MW based on the IRA. Target T&C and COD was adjusted (merged all phases)
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	IV-A and V	105.000	2027	2027	Secured DOE endorsement to conduct SIS on 24 March 2023
Maibarara 3 Geothermal Project	Geothermal	Maibarara Geothermal Inc.	Laguna/Batangas	IV-A	20.000	2028	2028	
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Twi, Malinao, Malilipot, Polangui, Tabaco City and Buhí (Albay/Camarines Sur)	V	50.000	2028	2028	Secured DOE endorsement to conduct SIS on 24 March 2023
Bacman 4 Botong - Rangas Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	V	20.000	TBD	TBD	For economic assessment until 2023.
Kayabon Geothermal Project	Geothermal	Energy Development Corporation	Manito, Albay	V	30.000	TBD	TBD	For integrated resource assessment until 2026
<b>HYDROPOWER</b>					<b>6125.558</b>			
Kabayán 2 Hydroelectric Power Project	Hydro	Hedcor Kabayan, Inc. (formerly: Hedcor Cordillera, Inc.)	Kabayán, Benguet	CAR	52.000	2026	2026	
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	CAR	22.500	2026	2026	
Saitan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Balbalan and Pinukpuk, Kalinga	CAR	49.000	2026	2026	
Lamut Hydroelectric Power Project	Hydro	Lamut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	CAR	6.800	2027	2027	
Piapi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	IV-A	4.500	2027	2027	
Camiling 1 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	7.000	2027	2027	
Lower Sifú Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	CAR	3.000	2027	2027	
Upper Sifú Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	CAR	2.750	2027	2027	
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	II	7.400	2027	2027	
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	II	15.000	2027	2027	
Ibúao 2 Hydroelectric Power Project	Hydro	Ibúao Mini Hydro Corporation	Kangan, Ifugao	CAR	7.400	2027	2027	
Colo 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	III	9.000	2027	2027	
Oilicon Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Ilagan, Ifugao	CAR	20.000	2027	2027	
Chico River Hydroelectric Power Project	Hydro	Karayan Hydropower Corporation	Tabuk, Kalinga	CAR	52.000	2027	2027	
Tignoan (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	IV-A	8.000	2027	2027	
Pampang Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	II	26.000	2027	2027	
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	3.000	2027	2027	
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	6.500	2027	2027	
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	5.000	2027	2027	
Ilaguen Hydroelectric Power Project	Hydro	Isabela Power Corporation	San Mariano & San Guillermo, Isabela	II	19.000	2027	2027	
Bacolan Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	San Clemente, Tarlac & Mangatarem, Pangasinan	I	3.000	2027	2027	
Colo 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	III	3.500	2027	2027	
Camiling River 3 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	4.200	2027	2027	
Boga Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	1.000	2027	2027	
Upper Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	2.000	2027	2027	
Lower Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	2.100	2027	2027	
Calanan Hydroelectric Power Project	Hydro	ViolaGo Gold Development Corporation	Tabuk City, Kalinga	CAR	60.000	2027	2027	
Dalimuno Hydroelectric Power Project	Hydro	ViolaGo Gold Development Corporation	Tabuk City, Kalinga	CAR	58.000	2027	2027	
ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.750	2027	2027	
ARIIS 3 (NIA Stn 5+898.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.500	2027	2027	
ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.900	2027	2027	
ARIIS 4 (Stn 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.670	2027	2027	
Tumauini (Upper Cascade) Hydroelectric Power Project	Hydro	Phinew Hydro Power Corp	Tumauini, Isabela	II	11.300	2027	2027	
Kibungan 2 Hydroelectric Power Project	Hydro	Hedcor Benguet, Inc.	Sugpon, Ilocos Sur	I	40.000	2027	2027	Wrong Project name in SIS Clearance
Ilaguen 2 Hydroelectric Power Project	Hydro	Isabela Power Corporation	Echague, Isabela	II	14.000	2027	2027	
Alimit Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Lagawe, Ifugao	CAR	120.000	2027	2027	
Nabuangan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Conner, Apayao	CAR	10.000	2027	2027	
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	II	7.900	2027	2027	
Tamdagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	I	7.400	2027	2027	
Tamdagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	I	5.150	2027	2027	
Camiling 2 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	4.000	2027	2027	
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plant Energy and Water, Inc.	Tabuk, Kalinga	CAR	150.000	2027	2027	
Aya Pumped Storage Hydroelectric Power Project	Hydro	First Gen Hydro Power Corporation	Pantabangan, Nueva Ecija	III	120.000	2027	2027	
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	III	1.900	2027	2027	
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	CAR	6.000	2027	2027	
Tublay 3 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	CAR	1.000	2027	2027	
Kennon Hydroelectric Power Project	Hydro	J3S Hydro Power Corp.	Tuba, Benguet	CAR	5.000	2027	2027	
Pasil B Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	CAR	15.684	2027	2027	
Pasil C Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	CAR	9.754	2027	2027	
Pakil Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Pakil, Laguna	IV-A	1400.000	2027	2027	
Gened 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	CAR	250.000	2028	2028	
Kibungan Pumped-Storage Hydroelectric Power Project	Hydro	Checco Badoo Corporation	Kibungan, Benguet	CAR	500.000	2029	2029	No SIS Clearance; with SIS result
Masway 2 Hydroelectric Power Project	Hydro	Gainza Energy Corporation	Pantabangan, Nueva Ecija	III	9.000	2029	2029	

**LUZON INDICATIVE POWER PROJECTS**

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pantabangan (Pump Storage) Hydroelectric Power Project	Hydro	First Gen Prime Energy Corporation	Pantabangan, Nueva Ecija	III	600.000	2029	2029	
Sallan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWP) Inc.	Balabalan and Pinukpuk., Kalinga	CAR	45.000	2029	2029	
Wawa Pumped Storage 3 Hydroelectric Power Project	Hydro	Olympia Violoag Water & Power, Inc.	Rodriguez, Rizal	IV-A	50.000	2030	2030	
Wawa Pumped Storage 2 Hydroelectric Power Project	Hydro	Olympia Violoag Water & Power, Inc.	Rodriguez, Rizal	IV-A	100.000	2030	2030	
Alimik Pumped Storage Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Lagawe & Mayoyao, Ifugao	CAR	250.000	2030	2030	
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoгон, Benguet	CAR	600.000	2030	2030	
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoгон, Benguet	CAR	400.000	2030	2030	
Dingalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	III	500.000	2030	2030	
San Roque Lower East Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoгон, Benguet	CAR	400.000	2030	2030	
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	CAR	30.000	2031	2031	Project name was renamed from Aoan HPP to Calanasan 1 HPP
<b>BIOMASS</b>					<b>14.400</b>			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	III	12.000	Jun 2024	Aug 2024	With pending SIS
2.4 MW Biogas Power Plant Project	Biomass	Far East Alcohol Corporation	Apalit, Pampanga	III	2.400	Jun 2023	Aug 2023	Operating for own-use of its Bioethanol facility; waiting for management's decision of converting its BREOC to COR for Own-Use
<b>SOLAR</b>					<b>6915.525</b>			
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	III	96.900	Jul 2024	Jul 2024	
Luntal Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	IV-A	50.000	2027	2027	
BAGAC SOLAR POWER PROJECT 1	Solar	Power Pinas Energy Corporation	Quinawan, Bagac, Bataan	III	121.500	Jan 2024	Jan 2024	
Giga Ace 8 Solar Power Project	Solar	GIGA ACE 8, INC	Palauig, Zambales	III	79.051	Dec 2023	Jan 2024	
Mapanuepe Floating Solar Power Project	Solar	Infinium 4 Energy, Inc.	San Marcelino, Zambales	III	250.894	Mar 2024	Mar 2024	
Launa Lake 2 Floating Solar Power Project	Solar	PV Sinag Power Inc.	Launa de Bay	IV-A	103.110	Jan 2024	Mar 2024	
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	III	530.400	Mar 2024	Apr 2024	
Clark Solar Power Project	Solar	Energence Renewable Energy Corporation	Clark International Airport, Mabalacat, Pampanga	III	35.000	Mar 2024	Jun 2024	100% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 50% completed - financial closing 50% completed - Procurement of EPC
Infanta 1 Solar Power Project	Solar	Tera Renewables 3 Corp.	Infanta, Pangasinan	III	140.917	May 2024	Jun 2024	
Palauig Solar Power Project	Solar	Shizen Inc.	Iba-Palauig, Zambales	III	49.500	Jul 2024	Aug 2024	100% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 100% - Financial closing 100% - Procurement of EPC
10MW San Jose Solar Power Project	Solar	V-Mars Solar Energy Corporation	San Jose City, Nueva Ecija	III	15.360	Jul-24	Sep 2024	
San Manuel Solar Power Plant	Solar	RE Resources, Inc	San Manuel, Pangasinan	I	67.070	Aug 2024	Oct 2024	
Calabanga Solar Power Project	Solar	Calabanga Renewable Energy (CARE), Inc.	Calabanga, Camarines Sur	V	51.555	Dec 2024	Dec 2024	
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	III	22.398	Dec 2024	Dec 2024	
San Manuel 1 Solar Power Project	Solar	Pilipinas Newton Energy Corp.	San Manuel, Pangasinan	I	56.000	Dec 2024	Dec 2024	
Ramon Solar Power Project	Solar	AAESUN Corporation	Ramon & Santiago, Isabela	II	5.000	Dec 2024	Dec 2024	
San Pablo Solar Power Project	Solar	Solar Valley Energy Solutions Inc.	San Pablo, Isabela	II	104.000	Dec 2024	Dec 2024	95% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 90% completed - financial closing 100% completed - Procurement of EPC
Armenia Solar Power Project	Solar	RE Resources, Inc.	Tarlac City and San Jose, Tarlac	III	35.200	Oct 2024	Dec 2024	
Bongabon Solar Power Plant	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	III	30.933	Nov 2024	Dec 2024	25% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA
SolarAce2 Solar Power Project	Solar	SolarAce2 Energy Corp.	Botolan, Zambales	III	120.295	Dec 2024	Dec 2024	
YH Busuanga Solar Power Project	Solar	YH Green Energy Incorporated	Coron, Palawan	IV-B	19.500	Dec-24	Dec-24	100% completed - Acquisition of Possessory Rights 90% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 100% completed - financial closing 80% completed - procurement of EPC
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc	Pagbilao, Quezon	IV-A	70.500	Aug 2024	Dec 2024	
Bulacan 2 Solar Power Project	Solar	CleanTech Global Renewables, Inc.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	III	17.603	Dec 2023	Dec 2024	
Concepcion 1 Solar Power Project (Phase 3)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	III	12.000	May 2023	Dec 2024	On-going Construction, 88%
Concepcion 1 Solar Power Project (Phase 4)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	III	30.000	Jun 2023	Dec 2024	On-going Construction, 88%
Arayat-Mexico Solar Power Plant Project Phase 2	Solar	Greencore Power Solutions 3, Inc.	Arayat and Mexico, Pampanga	III	30.933	Apr 2023	Dec 2024	88% construction. Waiting for ERC Inspection and PAO. Grid injected, waiting for the FCATC from NGCP and PAO from ERC
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	33.348	Jun 2023	Dec 2024	69% constructed, as reported
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	IV-A	48.118	Dec 2023	Dec 2024	
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	IV-A	48.118	Dec 2023	Dec 2024	
65MW Piliia Solar Power Project	Solar	Metro Solar Power Solutions, Inc.	Piliia, Rizal	IV-A	53.780	Jan-25	Feb 2025	
San Ildefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Ildefonso, Bulacan	III	44.000	Dec 2024	Mar 2025	
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	III	31.250	Jan-25	Mar 2025	100% completed - Acquisition of Possessory Rights 100% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 80% completed - endorsement to NGA
GIGA ACE 8 Solar Power Plant Project	Solar	Giga Ace 8, Inc.	Palauig, Zambales	III	237.600	Jan-25	Mar 2025	
Bato (formerly applied as Bulawen) Solar Power Project	Solar	Solar Power Utilities Generator Corporation	Palauig, Zambales	III	28.400	Jan-25	Apr 2025	40% conduct of SIS
San Marcelino Solar Power Project	Solar	PV Sinag Power, Inc.	San Marcelino, Zambales	III	96.900	Jun 2025	Jun 2025	Final SIS report from NGCP dated 10 March 2023
Infanta 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infanta, Pangasinan	I	147.791	May-25	Jun 2025	
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Olongapo, Zambales	III	171.850	Mar 2025	Jul 2025	SIS final report dated 02 May 2023
NKS Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban and Cavinti, Laguna	IV-A	190.000	Jul 2025	Aug 2025	
Cabangan Solar Project	Solar	Upgrade Energy Philippines, Inc.	Brgy. Mabanolit, Cabangan, Zambales	III	43.750	Sep 2025	Sep 2025	
Astra Solar Power Project	Solar	Astra Solar Energy Corp.	Curimaو, Ilocos Norte	I	56.250	Aug-25	Sep 2025	
San Marcelino Floating Solar Power Project	Solar	PV Sinag Power, Inc.	San Marcelino, Zambales	III	120.295	Sep 2025	Oct 2025	
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	I	49.500	Sep-25	Nov 2025	
Trust Solar Power Project	Solar	Trustpower Corporation	Mabalacat, Pampanga	III	20.622	Jun 2025	Dec 2025	
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Guo and San Juan, Samal, Bataan	III	48.118	Mar 2025	Dec 2025	new Target Testng and Commissioning

**LUZON INDICATIVE POWER PROJECTS**

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	III	185.898	Dec 2024	Dec 2025	
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	III	463.995	Apr-25	Dec 2025	100% completed - Acquisition of Possessory Rights 100% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilian, Isabela	II	59.840	Apr 2025	Dec 2025	
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	II	336.826	Dec 2025	Feb 2026	100% completed - acquisition of possessory rights 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA
CSFirst Green Infanta Solar Power Project <i>Note: With BESS Component at 107.320 MW</i>	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	I	180.540	Feb 2026	Feb 2026	
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buguey, Cagayan	II	200.000	Mar 2026	Mar 2026	100% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - endorsement to NGA
Magat Floating Solar Power Project	Solar	SN Aboitz Power - Magat Inc.	Magat Reservoir, Alfonso Lista and Aguinaldo in Ifugao; and Santiago City and Ramon in Isabela	II and CAR	54.080	Mar 2026	May 2026	
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	III	18.375	May 2026	Jun 2026	
Pasquin-Burgos Solar Power Plant	Solar	Energy Logics Philippines, Inc	Pasquin and Burgos, Ilocos Norte	I	96.500	Apr 2026	Jun 2026	
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	IV-A	48.825	Apr 2026	Aug 2026	
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	IV-A	39.375	Apr 2026	Aug 2026	
TITAN I Solar Power Project	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	III	480.000	Sep 2026	Dec 2026	75% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 20% - Financial closing 15% - Procurement of EPC
Maraqondon 1 Solar Power Project	Solar	Solar Philippines Tanauan Corporation	Maraqondon and General Emilio Aguinaldo, Cavite	IV-A	44.681	Dec 2026	Dec 2026	
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	IV-A	105.600	Nov 2026	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Cabuyao 3 Floating Solar PV Power Plant	Solar	NortesolIV Inc.	Laguna de Bay	IV-A	105.600	Nov 2026	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	IV-A	105.600	Sep 2026	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	IV-A	82.500	Nov 2026	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	IV-A	105.600	Nov 2026	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	IV-A	105.600	Sep-26	Dec 2026	20% SIS - Submitted technical requirements to NGCP last Jun 20, 2023. 80% Possessory Rights - NORTESOLIV Notice of Award from Laguna Lake Development Authority (LLDA) last June 26, 2023; Lease Agreement for the surface area is under finalization.
Calamba Floating PV Power Plant	Solar	Nortesol Incorporated	Launa de Bay	IV-A	82.500	Sep-26	Dec 2026	
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	CAR	152.000	Sep 2026	Mar 2027	33% completed - Acquisition of Possessory Rights 66% completed - LGU Resolution of Support 30% completed - conduct of SIS 10% completed - Endorsement from NGA
Bagac 1 Solar Power Project	Solar	Power Pinas Energy Corp.	Brgy. Quinawan, Bagac, Bataan	III	121.500	Jun 2026	Jun 2027	
YH Palawan Solar Power Project	Solar	YH Green Energy Incorporated	Puerto Princesa City, Palawan	IV-B	8.000	Aug-27	Aug 2027	100% completed - Acquisition of Possessory Rights 50% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 10% completed - endorsement to NGA 80% completed - financial closing
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	I	6.900	Oct-27	Oct-27	100% completed - Acquisition of Possessory Rights 60% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 50% completed - endorsement to NGA 80% completed - financial closing 10% completed - procurement of EPC
YH Pangasinan Solar Power Plant	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	I	6.900	Oct 2027	Oct 2027	
Lalo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Brgy. Maxingal, Lalo, Cagayan	II	95.000	Jan 2028	Jan 2028	
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	V	8.000	Mar-28	Mar-28	100% completed - Acquisition of Possessory Rights 60% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 30% completed - endorsement to NGA 80% completed - financial closing 10% completed - procurement of EPC
<b>WIND</b>					<b>30713.100</b>			
Kalayaan 4 North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Provinces of Laguna and Quezon	IV-A	125.00	Jun 2024	Jun 2024	
Kalayaan 4 South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Provinces of Laguna and Quezon	IV-A	125.00	Jun 2024	Jun 2024	
Panda Wind Power Project	Wind	4 Barracuda Energy Corp	Piliia and Jalajala, of Rizal and Mabitac, Pangil and Pakil of Laguna	IV-A	150.000	Mar 2025	Mar 2025	
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	IV-A	218.75	Nov 2024	Dec 2024	With endorsement to the NGCP for the conduct of SIS
Koala Wind Power project	Wind	2 Barracuda Energy Corp	Laguna Lake and Provinces of Laguna and Rizal	IV-A	150.000	Feb 2025	Mar 2025	
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	IV-A	80.000	Sep 2025	Sep 2025	
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Pagbilao, Quezon	IV-A	150.000	May 2026	May 2026	
Burgos 1 Wind Power Project	Wind	EDC Bayog Burgos Wind Power Corporation	Burgos, Ilocos Norte	I	60.000	Dec 2026	Dec 2026	
Quezon II Plaridel Wind Power Project	Wind	Plaridel Windkraft Corporation	Plaridel and Alimanan, Quezon	IV-A	50.000	Dec 2026	Dec 2026	
Tayabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Quezon	IV-A	275.000	Jan 2027	Apr 2027	
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Occidental Mindoro	IV-B	600.00	Jan 2027	Apr 2027	

**LUZON INDICATIVE POWER PROJECTS**

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Lupi, Sipocot, Libmanan, Pamplona and Pasacao, Camarines Sur	V	500.00	Apr 2027	Jun 2027	With endorsement to the NGCP for the conduct of SIS
Dalupiri Island Wind Power Project	Wind	Ibavat Island UPC Asia Corporation	Dalupiri Island, Catayan, Cagayan	II	500.000	Oct 2027	Oct 2027	
Aguilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aguilar, Pangasinan	I	99.000	Dec 2027	Dec 2027	
Presentacion 2 Wind Power Project	Wind	Amihan Power, Inc.	Presentacion, Camarines Sur	V	54.000	Dec 2027	Dec 2027	
Kalayaan 2 Wind Power Project	Wind	CleanTech Global Renewables, Inc.	Pakil, Paete and Kalayaan, Laguna and Mauban, Quezon	IV-A	100.000	Dec 2027	Dec 2027	
Aurora Offshore Wind Power Project	Wind	Galea Offshore Wind Corp.	Offshore and Onshore of Aurora	III	600.000	Oct 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	IV-A	500.000	Oct 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Pasacao Wind Power Project	Wind	Gigasol6, Inc.	Municipalities of Pasacao, Libmanan and Pamplona, Province of Camarines Sur	V	300.000	Dec 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Ilocos Norte CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	I	120.000	Sep 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Pangasinan CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	San Manuel, Sison, and Binalonan, Pangasinan	I	50.000	Sep 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City & Gubat, Sorsogon	V	150.000	Sep 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija / Barangays Malbang, Poblacion East, Liberty and Cambitala, Municipality of Pantabangan, Province of Nueva Ecija	III	156.250	Nov 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Real ACE Wind Power Project	Wind	GIGA ACE 6, Inc	Real and Mauban, Quezon	IV-A	387.500	Oct 2027	Nov 2027	With endorsement to the NGCP for the conduct of SIS
Maraqondon Wind Power Project	Wind	Maraqondon Wind Energy Corp.	Maraqondon, Cavite	IV-A	200.000	Jun 2027	Oct 2027	With endorsement to the NGCP for the conduct of SIS
Maraqondon Wind Energy Project	Wind	CleanTech Global Renewables Inc.	Municipality of Maraqondon, Province of Cavite	IV-A	55.000	Oct 2026	Oct 2028	With endorsement to the NGCP for the conduct of SIS
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Bula, Pamplona and Minalabac, Camarines Sur	V	300.000	Sep 2028	Dec 2028	With endorsement to the NGCP for the conduct of SIS
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo and Bula, Camarines Sur	V	142.600	Oct 2028	Dec 2028	With endorsement to the NGCP for the conduct of SIS
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon and General Tinio, Nueva Ecija	III	420.000	Sep 2028	Dec 2028	With endorsement to the NGCP for the conduct of SIS
Dagupan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	I	350.000	Mar 2028	Jun 2028	With endorsement to the NGCP for the conduct of SIS
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	V	1000.000	Mar 2028	Jun 2028	With endorsement to the NGCP for the conduct of SIS
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	V	500.000	Jul 2029	Sep 2029	With endorsement to the NGCP for the conduct of SIS
Quezon-Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	V	400.000	Jul 2029	Sep 2029	With endorsement to the NGCP for the conduct of SIS
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	I	100.000	2028	Dec 2029	SIS can commence no earlier than 11 December 2023. The project will be connected to 230kV Bangui substation which according to TDP estimated to be completed on December 2027
Presentacion Wind Power Project	Wind	Amihan Power, Inc.	Presentacion and Garchitorena	V	42.000	Dec 2029	Dec 2029	
Frontera Bay (Offshore) Wind Power Project	Wind	Ivisan Windkraft Corporation	Offshore of Cavite Province	IV-A	450.000	Dec 2029	Dec 2029	
San Miguel Bay (Offshore) Wind Power Project	Wind	Sitex Windkraft Corporation	Offshore of Camarines Norte/Sur Provinces	V	600.000	Dec 2029	Dec 2029	
Real Ace Wind Power Project	Wind	Giga Ace 5, Inc.	Province of Quezon	IV-A	175.000	Dec 2029	Dec 2029	
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and onshore of Batangas	IV-A	1024.000	Dec 2029	Dec 2029	
Manila Bay Offshore Wind Power Project	Wind	GIGAWIND5, INC.	Offshore of Bataan, Cavite and Batangas	IV-A	1248.000	Dec 2029	Dec 2029	
Ilocos Norte Wind Power Project	Wind	Energy Development Corporation	Burgos and Pasuquin, Ilocos Norte	I	144.000	Dec 2029	Dec 2029	
Aparri Bay Wind Power Project	Wind	Triconi Southwind Corp.	Offshore of Aparri, Cagayan	II	600.000	Dec 2029	Dec 2029	With approved endorsement to NGCP
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	I	90.000	Dec 2029	Dec 2029	
San Nicolas Wind Power Project	Wind	First Gen Visayas Energy, Inc.	San Nicolas, Pangasinan	I	100.000	Feb 2030	Feb 2030	
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp	Offshore of Cagayan and Ilocos Norte	I	1600.000	Oct 2029	Apr 2030	
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp	Offshore of Bataan, Batangas and Cavite and Onshore of Bataan	III and IV-A	1500.000	Dec 2029	Jun 2030	

**LUZON INDICATIVE POWER PROJECTS**

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Bulalacao Offshore Wind Farm Project	Wind	Domhain Earth Corp	Offshore and onshore of Oriental Mindoro; and Offshore of Antique	IV-B and VI	3100.000	Feb 2030	Aug 2030	
Northern Luzon Offshore Wind Power Project	Wind	PetroGreen Energy Corporation	Offshore of Ilocos Norte	I	2000.000	Dec 2030	Dec 2030	
Bulacan 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Miguel and Dona Remedios, Bulacan	III	100.000	Aug 2030	Aug 2030	With endorsement to the NGCP for the conduct of SIS
Nasugbu Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Batangas	IV-A	100.000	Aug 2030	Aug 2030	With endorsement to the NGCP for the conduct of SIS
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna and Mauban, Quezon	IV-A	100.000	Aug 2030	Aug 2030	With endorsement to the NGCP for the conduct of SIS
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan and Pantabangan, Nueva Ecija	III	100.000	Aug 2030	Aug 2030	With endorsement to the NGCP for the conduct of SIS
Sison Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sison and San Manuel, Pangasinan	I	100.000	Aug 2030	Aug 2030	With endorsement to the NGCP for the conduct of SIS
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Offshore of Ilocos Norte	I	900.000	Mar 2030	Dec 2030	
Offshore Wind Luzon E-1	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	V	555.000	Apr 2030	Dec 2030	With endorsement to the NGCP for the conduct of SIS
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	IV-A and IV-B	1400.000	Oct 2029	Jun 2030	With endorsement to the NGCP for the conduct of SIS
Dona Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Dona Remedios Trinidad and Norzagaray, Bulacan	III	200.000	Mar 2030	Jun 2030	With endorsement to the NGCP for the conduct of SIS
Cavite Offshore Wind Project	Wind	Wind Energy Corp.	Offshore of Cavite	IV-A	894.000	Oct 2031	Oct 2031	
Luzena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Province of Quezon	IV-A	475.000	2031	2031	With endorsement to the NGCP for the conduct of SIS
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	V	500.000	2031	2031	With endorsement to the NGCP for the conduct of SIS
Bulalacao Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Offshore and Onshore of Oriental Mindoro and Antique	IV-B and VI	1200.000	2031	2031	With endorsement to the NGCP for the conduct of SIS
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Gapan City, General Tinio, and Gabaldon, Nueva Ecija	III	312.500	Jan 2030	Mar 2030	With endorsement to the NGCP for the conduct of SIS
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tayabas City, Quezon	IV-A	170.000	Aug 2032	Aug 2032	
Bulalacao Wind Power Project	Wind	Amihan Power, Inc.	Bulalacao, Oriental Mindoro and Magsaysay, Occidental Mindoro	IV-B	85.500	Oct 2031	Jan 2032	With endorsement to the NGCP for the conduct of SIS
Sorsogon Onshore Wind Power Project	Wind	Solus Wind Energy Corp.	Matnog, Bulan, Irosin, and Magdalena, Sorsogon	V	300.000	Mar 2033	Mar 2033	
Basiasad Bay Offshore Wind Power Project	Wind	Himaya Offshore Energy Corp	Offshore of Camarines, Norte	V	600.000	Mar 2033	Mar 2033	
Calatagan Onshore Wind Power Project	Wind	Gigasols, Inc.	Calatagan and Baitayan, Batangas	IV-A	130.000	Mar 2033	Mar 2033	
Balayay Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables Inc.	Offshore of Batangas	IV-A	750.000	Feb 2033	Feb 2033	With endorsement to the NGCP for the conduct of SIS
<b>ENERGY STORAGE SYSTEM (ESS)</b>					<b>964.600</b>			
Cruz na Daan (CND) Battery Energy Storage System	BESS	Gritstone Lead Power Corporation	Balagtas Bypass Road, Mabalabaldas, San Rafael Bulacan	III	40.600	Jun 2025	Sep 2025	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components and management has held abeyance activities related to project due to other pressing business considerations.
Currimao Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	I	50.000	TBD	Dec 2027	
Pillila Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Pillila, Rizal	IV-A	50.000	TBD	Mar 2024	
Bay Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: CAMSUIR II Wind Energy Corp.)	Calauan, Laguna	IV-A	50.000	TBD	Mar 2024	
Panda Energy Storage Project	BESS	Helios Energy Storage Corp.	Pillila, Rizal	IV-A	150.000	TBD	Mar 2024	
Bugallon Energy Storage Project	BESS	3 Barracuda Energy Corp.	Bugallon, Pangasinan	I	200.000	TBD	Mar 2024	
Ambuklao Battery Energy Storage System	BESS	SN Aboitiz Power - Benguet, Inc.	Bray, Ambuklao, Bokod, Benguet	CAR	40.000	Dec 2025	Mar 2026	
Enerhiya Central Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	III	40.000	Nov 2025	Dec 2025	
Enerhiya Sur II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lumban, Laguna	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	IV-A	40.000	Nov 2025	Dec 2025	
Labo Energy Storage Project	BESS	Cell Power Energy Corporation	Labo, Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	BESS	Cell Power Energy Corporation	Lumban, Laguna	IV-A	20.000	TBD	TBD	
Bay Energy Storage Project	BESS	Cell Power Energy Corporation	Bay, Laguna	IV-A	20.000	Dec 2024	Mar 2025	
Cawag Battery Energy Storage System	BESS	Northern Palawan Power Generation Corporation	Barrio Cawag, Redondo Peninsula, Subic Bay Freeport Zone, Province of Zambales	III	28.000	Mar 2025	Jun-25	
Malaya Battery Energy Storage System	BESS	Belgrove Power Corporation	Malaya, Pillila, Rizal	IV-A	20.000	Sep 2025	Dec-25	
Nagsaag Battery Energy Storage	BESS	Global Business Power Corporation	Nagsaag, Pangasinan	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Lumban Battery Energy Storage	BESS	Global Business Power Corporation	Lumban, Laguna	IV-A	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Laoag Battery Energy Storage	BESS	Global Business Power Corporation	Laoag, Ilocos Norte	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Concepcion Battery Energy Storage	BESS	Global Business Power Corporation	Concepcion, Tarlac	III	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Labrador Battery Energy Storage	BESS	Global Business Power Corporation	Labrador, Pangasinan	I	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Binga Battery Energy Storage System	BESS	SN Aboitiz Power - Benguet, Inc.	Itoyon, Benguet	CAR	40.000	Dec 2025	Mar-26	
Magat Battery Energy Storage System Phase 2	BESS	SN Aboitiz Power - Magat, Inc.	Ramon, Isabela	II	16.000	Dec 2025	Mar-26	

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 November 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph