

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)  
INDICATIVE  
As of 31 January 2017

| Committed / Indicative | Name of the Project                                    | Project Proponent                                | Location                      | Rated Capacity (MW) | Project Status   | Target Testing & Commissioning | Target Commercial Operation                      |
|------------------------|--|--|-------------------------------|---------------------|--|--------------------------------|--|
|                        | <b>COAL</b>  |  |                               |                     | 900  |                                |  |
| Indicative             | Therma Visayas Energy Project                          | Therma Visayas Inc.                              | Brgy. Bato, Toledo City, Cebu | 300                 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-GIS-clearance from DOE issued on 16 June 2012 (GIS study-approved)</li> <li>-ECC issued last May 2013</li> <li>-BOI-registered</li> <li>- July 23, 2014 - SAPA issued for foreshore development works for coal jetty</li> <li>-Site feasibility - completed on May 2015</li> <li>-Land Acquisition for Completion</li> <li>-Applied CAAP Height Clearance permit</li> <li>-Transmission EPC has been awarded</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-EPC Contract awarded last 30 May 2014</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Self-funded with on-going negotiations with financing institutions; awaiting closure; March 2016 - 3rd draw down; 4th draw Partial on 2 May 2016; 5th drawdown is scheduled on Aug 2016</li> <li>-Project cost is Php23B</li> </ul> <p><b>Off-Takers</b></p> <ul style="list-style-type: none"> <li>-On-going discussions with target off-takers</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-EPC Contract awarded to Hyundai Engineering Co., Ltd. and Galing Power &amp; Energy Co., Inc. last May 30, 2014</li> </ul> <p><b>Project Progress</b></p> <ul style="list-style-type: none"> <li>- May 2015-site development works completed</li> </ul> | June 2017                      | Unit 1: December 2017<br>Unit 2: March 2018      |
| Indicative             | SPC Expansion Coal Power Plant Project                 | SPC Power Corporation                            | Brgy. Colon, Naga City, Cebu  | 300                 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance from DOE issued on 09 March 2015</li> </ul>   | TBD                            | TBD  |
| Indicative             | Ludo Coal-Fired Thermal Power Plant                    | Ludo Power Corporation                           | Cebu City                     | 300                 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance issued by DOE issued on 11 Dec 2015</li> </ul>  | TBD                            | TBD  |
|                        | <b>OIL</b>   |  |                               |                     | 10   |                                |  |
| Indicative             | Datem Energy Northern Samar Diesel Power Plant Project | Datem Energy Corporation                         | Northern Samar                | 10                  | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-SIS-clearance issued by DOE on 12 Nov 2015</li> </ul>   | TBD                            | TBD  |
|                        | <b>GEOHERMAL</b>                                       |  |                               |                     | 40   |                                |  |
| Indicative             | Dauin Geothermal Project                               | Energy Development Corporation                   | Dauin, Negros Oriental        | 40                  | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-Land-use permits for areas on public land-obtained (*site on public land but portions of access road leading to Site sits on private land)</li> <li>-DOE Service Contract Project Project within GRESC # 2009-10-002</li> <li>-LGU endorsement obtained</li> <li>-SLUP Obtained (subject for renewal)</li> <li>-TCP Obtained</li> <li>-RRW Obtained</li> <li>-Water rights obtained</li> <li>-DENR-ECC obtained;</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-Ongoing negotiations on the financing</li> </ul>   | December 2022                  | December 2022 (Target Testing and Commissioning) |
|                        | <b>HYDROPOWER</b>                                      |  |                               |                     | 701.74   |                                |  |
| Indicative             | Timbaban Hydroelectric Power Project                   | Oriental Energy and Power Generation Corporation | Madalag, Aklan                | 18                  | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-Confirmation of Commerciality-issued on 28 May 2013</li> <li>-Submission of lacking requirements in progress</li> </ul>   | August 2017                    | May 2018   |
| Indicative             | Loboc Hydroelectric Power Project                      | Sta. Clara Power Corporation                     | Loboc, Bohol                  | 1.2                 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-Confirmation of Commerciality-issued on 3 June 2013</li> <li>-Submission of lacking requirements in progress</li> </ul>   | June 2018                      | June 2018 (Target Testing and Commissioning)     |
| Indicative             | Hilabangan (Lower Cascade)                             | Century Peak Energy Corporation                  | Kabankalan, Negros Occidental | 3                   | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance to undertake issued by DOE on August 2013</li> <li>- Confirmation of Commerciality-issued on 28 August 2013;</li> <li>-Submission of lacking requirements in progress</li> </ul>   | August 2018                    | August 2018 (Target Testing and Commissioning)   |
| Indicative             | Hilabangan (Upper Cascade)                             | Century Peak Energy Corporation                  | Kabankalan, Negros Occidental | 4.8                 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance issued by DOE on August 2013</li> <li>- Confirmation of Commerciality-issued on 28 August 2013</li> <li>-Submission of lacking requirements in progress</li> </ul>   | August 2018                    | August 2018 (Target Testing and Commissioning)   |

|            |  |   |                          |      |  |                |  |
|------------|--|---|--------------------------|------|--|----------------|--|
| Indicative | Main Aklan River Hydroelectric Power Project | Sunwest Water & Electric Company, Inc.  | Libacao, Aklan           | 15   | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 19 September 2013<br>-Submission of lacking requirements in progress  | September 2018 | September 2018<br>(Target Testing and Commissioning) |
| Indicative | Maninila (Lower Cascade)                     | Century Peak Energy Corporation         | San Remigio, Antique     | 4.5  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- GIS-clearance from DOE issued on August 2013<br>- Confirmation of Commerciality-issued on 02 October 2013<br>-Submission of lacking requirements in progress                          | October 2018   | October 2018<br>(Target Testing and Commissioning)   |
| Indicative | Maninila (Upper Cascade)                     | Century Peak Energy Corporation         | San Remigio, Antique     | 3.1  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- GIS-clearance from DOE issued on August 2013<br>- Confirmation of Commerciality-issued on 02 October 2013;<br>-Submission of lacking requirements in progress                         | October 2018   | October 2018<br>(Target Testing and Commissioning)   |
| Indicative | Sibalom (Upper Cascade)                      | Century Peak Energy Corporation         | San Remigio, Antique     | 4.2  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- GIS-clearance from DOE issued on August 2013<br>- Confirmation of Commerciality-issued on 02 October 2013<br>-Submission of lacking requirements in progress                          | October 2018   | October 2018<br>(Target Testing and Commissioning)   |
| Indicative | Sibalom (Middle Cascade)                     | Century Peak Energy Corporation         | San Remigio, Antique     | 4    | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- GIS-Clearance from DOE issued on August 2013<br>- Confirmation of Commerciality-issued on 02 October 2013;<br>-Submission of lacking requirements in progress                         | October 2018   | October 2018<br>(Target Testing and Commissioning)   |
| Indicative | Sibalom (Lower Cascade)                      | Century Peak Energy Corporation         | San Remigio, Antique     | 4    | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- GIS-Clearance from DOE issued on August 2013<br>-Confirmation of Commerciality issued on 02 October 2013<br>-Submission of lacking requirements in progress                           | October 2018   | October 2018<br>(Target Testing and Commissioning)   |
| Indicative | Basak II                                     | Meadowland Developers, Inc.             | Badian, Cebu             | 0.5  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 30 April 2014<br>-Submission of lacking requirements e.g. permits in progress<br><b>Project Progress</b><br>- 16 February 2013-Groundbreaking | April 2019     | April 2019<br>(Target Testing and Commissioning)     |
| Indicative | Amlan (Plant B)                              | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental   | 1.5  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 11 July 2014<br>- Submission of lacking requirements in progress;   | July 2019      | July 2019<br>(Target Testing and Commissioning)      |
| Indicative | Amlan (Plant A)                              | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental   | 3.2  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 25 September 2014<br>-Submission of lacking requirements in progress;   | September 2019 | September 2019<br>(Target Testing and Commissioning) |
| Indicative | Amlan (Plant C)                              | Natural Power Sources Integration, Inc. | Amlan, Negros Oriental   | 0.8  | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 25 September 2014<br>-Pending submission of requirements under development stage  | September 2019 | September 2019<br>(Target Testing and Commissioning) |
| Indicative | Malugo                                       | Vivant-Malogo Hydropower, Inc           | Silay City, Negros       | 6    | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 15 October 2014<br>-Submission of lacking requirements in progress  | October 2019   | October 2019<br>(Target Testing and Commissioning)   |
| Indicative | Lower Himogaan                               | LGU Sagay                               | Sagay, Negros Occidental | 4    | <b>Project Progress</b><br>-On-going pre construction activities<br>-Submission of lacking requirements e.g. permits in progress   | Sept 2020      | Sept 2020<br>(Target Testing and Commissioning)      |
| Indicative | Caroan                                       | Antique electric Cooperative            | Sebaste, Antique         | 0.84 | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 30 September 2015<br>-Submission of lacking requirements in progress<br><br><b>Project Progress</b><br>-On-going pre construction activities  | Sept 2020      | Sept 2020<br>(Target Testing and Commissioning)      |
| Indicative | Ipayo  | Antique electric Cooperative            | Sebaste, Antique         | 11.6 | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Confirmation of Commerciality-issued on 02 October 2016<br>-Submission of lacking requirements in progress<br><br><b>Project Progress</b><br>-On-going pre construction activities    | Sept 2020      | Sept 2020<br>(Target Testing and Commissioning)      |
| Indicative | Ilaguen 4                                    | Isabela Power Corporation               | Echague                  | 10   | <b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br>- Issued Confirmation of Commercialization on October 02, 2015  | October 2020   | October 2020<br>(Target Testing and Commissioning)   |

| Indicative | Bansud  | Sunwest Water & Electric Company, Inc.  | Bansud & Gloria, Oriental Mindoro                | 1.5    | Feasibility Studies, Permits and Other Regulatory Requirements<br>- Issued Confirmation of Commercialization on October 02, 2015   | October 2020  | October 2020<br>(Target Testing and Commissioning)  |
|------------|---|---|--|--------|--|---------------|---|
| Indicative | Aklan Pumped-Storage Hydropower                             | Strategic Power Development Corp.       | Malay, Aklan                                     | 300    | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-007)  | TBD           | TBD   |
| Indicative | Bolusao Pumped Storage                                      | San Lorenzo Samar and Water, Inc.       | Lawaan, Eastern Samar                            | 300    | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-004)  | TBD           | TBD   |
| SOLAR      |   |   |  | 464.63 |  |               |   |
| Indicative | Grid Tied Solar Farm  | E & P Green Energy, Inc.                | Biliran, Biliran                                 | 25     | Feasibility Studies, Permits and Other Regulatory Requirements<br>- GIS- secured on April 2015<br>-Building Permit-21 Aug 2015<br>-HLURB Certification and NIA for DAR Conversion-21 Aug 2015 and 21 Sept 2016<br>-NCP-28 August 2015<br>-DOE Certificate of Confirmation of Commerciality-28 Aug 2015<br>-BOI-11 Sept 2016<br><br>Contracts for Plant and Equipment<br>-Ongoing<br><br>Project Progress<br>Start of Construction - April 2016<br>(Target) End of Construction -Nov 2016 | March 2017    | March 2017<br>(Target Testing and Commissioning)    |
| Indicative | Biliran Solar Power Project                                 | E & P Green Energy, Inc.                | Biliran, Biliran                                 | 25     | Feasibility Studies, Permits and Other Regulatory Requirements<br>-Covered by Solar Energy Service Contract (SESC No. 2015-03-117) on 25 March 2015;<br>-RESC NO. 2015-03-117 awarded on 3/25/2015<br>-COCOC NO. SSC-2015-09-022 issued on 08/28/2015  | December 2017 | December 2017<br>(Target Testing and Commissioning) |
| Indicative | Tigbauan Solar Power Project                                | Solexar Energy International, Inc.      | Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo | 34.3   | Feasibility Studies, Permits and Other Regulatory Requirements<br>-Covered by Solar Energy Service Contract (SESC No. 2014-06-082) on 14 July 2014;<br>-RESC NO. 2014-06-082 awarded on 7/14/2014<br>-COCOC NO. SSC-2015-10-032 issued on 12/09/2015   | December 2018 | December 2018<br>(Target Testing and Commissioning) |
| Indicative | Victorias Solar Power Project                               | VictoriaSolar Energy Corp.              | Brgy. XII, Victorias City, Negros Occidental     | 30.63  | Feasibility Studies, Permits and Other Regulatory Requirements<br>-RESC NO. 2015-03-118 awarded on 3/25/2015<br>-COCOC NO. SSC-2016-01-041 issued on 2/16/2016   | December 2018 | December 2018<br>(Target Testing and Commissioning) |
| Indicative | Ceko Solar PV Project (Daanbantayan Solar PV Power Project) | CEKO Solar Farm Systems Corp.           | Brgy. Tominjao, Daanbantayan, Cebu               | 100    | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 5 November 2015 (DOE-EPIMB-SIS No. 2015-10-010)   | TBD           | TBD   |
| Indicative | Mabinay Solar Power Project                                 | Lohas and Soul Lighting, Inc.           | Mabinay, Negros Oriental                         | 90     | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 11 May 2016 (DOE-EPIMB-SIS No. 2016-04-001)   | TBD           | TBD   |
| Indicative | Bogo V Solar Power Project                                  | Sun Premier Bogo Philippine Corporation | Bogo, Cebu                                       | 16.7   | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 30 June 2016 (DOE-EPIMB-SIS No. 2016-06-013)  | TBD           | TBD   |
| Indicative | Silay Phase II Solar Power Project                          | Silay Solar Power Inc.                  | Silay City, Negros Occidental                    | 10     | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-004)  | TBD           | TBD   |
| Indicative | Montesol II Solar PV Power Project                          | Monte Solar Energy, Inc.                | Brgy. Tamisu, Bais City, Negros Occidental       | 18     | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 27 July 2016 (DOE-EPIMB-SIS No. 2016-07-003)  | TBD           | TBD   |
| Indicative | Bogo 3 Solar Power Plant                                    | Sun Premier Bogo Philippine Corporation | Bogo, Cebu                                       | 15     | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 7 October 2016 (DOE-EPIMB-SIS No. 2016-09-008)  | TBD           | TBD   |
| Indicative | Sanpalo Solar Power Plant                                   | Sunpalo Solar Energy, Inc.              | San Miguel, Leyte                                | 100    | PERMITS AND OTHER REGULATORY REQUIREMENTS:<br>• Issued with GIS on 14 October 2016 (DOE-EPIMB-SIS No. 2016-10-006)   | TBD           | TBD   |
| WIND       |   |   |  | 1148.6 |  |               |   |

|                |  |   |   |            |  |   |   |
|----------------|--|---|---|------------|--|---|---|
| Indicative     | Pulupandan Wind Power Project                    | First Maxpower International Corporation    | Pulupandan, Negros Occidental                                   | 50         | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b><br/>Secured the ff:</p> <ul style="list-style-type: none"> <li>- Feasibility study; Wind Energy Service Contract-01 February 2010; Detailed Wind Resource Assessment; GIS; Various LGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearances from MARINA, BFAR, Philippine Coast Guard; DPWH Road Right-of-Way for overhead T/L; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner</li> </ul> <p><b>Financial Arrangements</b><br/>-Ongoing<br/>-Project cost is \$124,475,000.00</p> <p><b>Construction Progress</b><br/>Pending due to ROW and Transmission Line Issues</p>  | July 2018   | July 2018<br>(Target Testing and Commissioning)   |
| Indicative     | Nabas Wind Power Project Phase II                | PetroWind Energy Corporation                | Brgy. Pawa, Nabas, Aklan  | 14         | <p><b>'Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- Wind Energy Service Contract-14 Sept 2009;</li> <li>- Detailed Wind Resource Assessment-conducted</li> <li>- GIS-secured clearance from DOE on 16 September 2011</li> <li>- ECC-acquired from DENR dated 4 Jun 2012</li> <li>- Final Feasibility Study-Aug 2012</li> <li>-SIS Final Report from NGCP- 01 Oct 2012</li> <li>- CNO-acquired from NCIP</li> <li>- Barangay, Municipal, and Provincial Resolutions of Support-secured</li> <li>- DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013</li> </ul> <p><b>Financial Arrangements</b><br/>-Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost is US\$118.44M</p> <p><b>Contracts for Plant and Equipment</b><br/>-EPC Contract with EEI Corp. secured 31 Jul 2012</p> <p><b>Off-Takers</b><br/>-Heads of Agreement with AKELCO for T/L construction secured 28 Nov 2012</p> <p><b>Project Progress</b><br/>-Ongoing Construction</p> | Phase 1 (36 MW) - Mar 2015<br>(Operational since June 10, 2015)<br>Phase 2 (14 MW) -TBD | Phase 1 (36 MW) - Jun 2015<br>(Operational since June 10, 2015)<br>Phase 2 (14 MW) -TBD |
| Indicative     | Iloilo 1 Wind Power Project                      | Energy Development Corporation              | Batad & San Dionisio, Iloilo                                    | 213        | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>  | TBD   | TBD   |
| Indicative     | Iloilo 2 Wind Power Project                      | Energy Development Corporation              | Concepcion, Iloilo  | 500        | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>  | TBD   | TBD   |
| Indicative     | Negros Wind Power Project                        | Energy Development Corporation              | Manapla & Cadiz, Negros Occidental                              | 262        | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6April 2016 (DOE-EPIMB-SIS No. 2016-03-003)</li> </ul>  | TBD   | TBD   |
| Indicative     | Bronzoak Wind Power Project                      | Bronzoak Philippines, Inc.                  | Calatrava, Salvador Benedicto and San Carlos, Negros Occidental | 100        | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 6 June 2016 (DOE-EPIMB-SIS No. 2016-06-001)</li> </ul>  | TBD   | TBD   |
| Indicative     | Montesol Wind Power Project                      | Monte Solar Energy, Inc.                    | Bais City, Manjuyod and Mabinay, Negros Oriental                | 9.6        | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS 9 August 2016 (DOE-EPIMB-SIS No. 2016-08-001)</li> </ul>   | TBD   | TBD   |
| <b>BIOMASS</b> |  |   |   | <b>78</b>  |  |   |   |
| Indicative     | MCEI Multi-Feedstock Biomass Power Plant Project | Megawatt Clean Energy, Inc.                 | Negros Occidental   | 12         | <p><b>COMMENCEMENT OF CONSTRUCTION:</b> For construction</p>   | May 2018  | May 2018<br>(Target Testing and Commissioning)  |
| Indicative     | Boracay Oxyfuel-Gas Fired Power Plant Project    | CENERTEC Philippines, Inc.                  | Brgy. Yapak, Malaya, Aklan                                      | 3          | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> Clearance to Undertake GIS (2015-09-004) from DOE released on 4 February 2016;</p> <p><b>COMMENCEMENT OF CONSTRUCTION:</b> For construction;</p>  | TBD   | TBD   |
| Indicative     | VMC Biomass Co-generation Plant                  | Victorias Milling Company, Inc. (Amendment) | Victoria, Negros Occidental                                     | 63         | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 20 May 2016 (DOE-EPIMB-SIS No. 2016-05-001)</li> </ul>  | TBD   | TBD   |
| <b>BATTERY</b> |  |   |   | <b>100</b> |  |   |   |

|            |   |  |                               |    |   |           |   |
|------------|---|--|-------------------------------|----|---|-----------|---|
| Indicative | AES Battery Storage - Kabankalan Project                | AES Philippines Power Partners Co., LTD. | Kabankalan, Negros Occidental | 40 | <p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>- GIS-clearance from DOE issued on 31 January 2013</li> <li>-Option to lease-secured on 18 September 2013</li> <li>-Sangguniang Panlalawigan issued Resolution 98-2077 declaring the lot as industrial</li> <li>-Agreement for Easement Right of Way on Adjacent private land (for transmission)- executed on 14 January 2014</li> <li>-DOE COE-issued</li> <li>-GIS- approved on Aug 2014</li> <li>-DENR-ECC-approved on 28 Oct 2014</li> <li>-Facility Study submitted on 12 Dec 2014</li> </ul> <p><b>Financial Arrangement</b></p> <ul style="list-style-type: none"> <li>- On-going negotiations with International/Local banks</li> <li>-Proponent is planning to equity fund the Project</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>- On-going selection of Owner's Engineer for the Construction Contracts for Plants and Equipment</li> </ul> | June 2018 | June 2018<br>(Target Testing and Commissioning) |
| Indicative | Enerhiya Delas Islas I Battery Energy Storage Project   | SunAsia Energy Inc.                      | Amlan, Negros Oriental        | 15 | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>  | TBD       | TBD   |
| Indicative | Enerhiya Delas Islas II Battery Energy Storage Project  | SunAsia Energy Inc.                      | Ormoc, Leyte                  | 15 | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>  | TBD       | TBD   |
| Indicative | Enerhiya Delas Islas III Battery Energy Storage Project | SunAsia Energy Inc.                      | Compostela, Cebu              | 15 | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 8 April 2016 (DOE-EPIMB-SIS No. 2016-04-002)</li> </ul>  | TBD       | TBD   |
| Indicative | Cadiz Energy Storage Project                            | EQ Energy Storage Inc                    | Cadiz City, Negros Occidental | 15 | <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 24 May 2016 (DOE-EPIMB-SIS No. 2016-05-004)</li> </ul>   | TBD       | TBD   |

Total Indicative Rated Capacity 3442.97

Total Indicative Rated Capacity w/o Battery 3342.97