

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			600			
Indicative	SMC Loboc Malabuyoc Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	Mactan, Cebu	300	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Pre-engineering activities (Topo, Bathymetry & Soil Investigation and etc.) in progress <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2018-06-004) 	TBD	TBD
Indicative	SMC Global Negros Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	San Carlos, Negros Occidental	300	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Pre-engineering activities (Topo, Bathymetry & Soil Investigation and etc.) in progress <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 12 January 2015 (DOE-EPIMB-SIS No. 2015-01-005) 	TBD	TBD
	NATURAL GAS			138			
Indicative	Argao Floating CCGT Power Plant	PHINMA Energy Corporation	Brgy. Bulasa, Argao, Cebu	138	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2017-06-007) 	TBD	TBD
	OIL-BASED			124.4			
Indicative	SPC Diesel Power Plant	Supreme Power Corporation	Brgy. Imelda, Ubay, Bohol	7.2	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Secured all required permits and clearance from various government agencies. ECC is already issued, with ECC No. ECC-OL-R07-2019-0120 <p>MARKETING OF GENERATING FACILITIES</p> <ul style="list-style-type: none"> Build-Operate-Transfer (BOT) to SOCOATECO-I for 15 Years Cooperation Period intends to provide Dispatchable Reserve thru of ancillary services to the grid or will enter unto ASPA with NGCP. <p>CONSTRUCTION:</p> <ul style="list-style-type: none"> Will start on December 2019 (2x3.6 MW) 	June 2020	August 2020
Indicative	SPC Power Corporation Bohol Diesel Power Plant Capacity Expansion	SPC Power Corporation	Tagbilaran, Bohol	44.2	<p>FEASIBILITY:</p> <ul style="list-style-type: none"> on-going <p>ARRANGEMENT DOE SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> N/A (to be built inside the existing plant). <p>MARKET OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Coordination/consultancy with NGCP (reserve capacity off-taker). <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 12 March 2019 (DOE-EPIMB-SIS No. 2019-03-001); ECC on-going.; SIS on-going. <p>ESTIMATED NUMBER OF JOBS GENERATED:</p> <ul style="list-style-type: none"> During Construction: 40 jobs and During Operation: 30 jobs <p>GROUND BREAKING SCHEDULES: October 2019 (target)</p> <p>FINANCING ARRANGEMENTS: Self-financed</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: Under negotiation</p> <p>ISSUES ENCOUNTERED RE: PROJECT DEVELOPMENT: No Advanced Contracting and Market and Regulatory Conditions</p>	June 2020	September 2020
Indicative	Alsons Energy Bunker C Fired Power Plant	Alsons Energy Development Corp.	Calbayog, Samar	55	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 26 October 2018 (DOE-EPIMB-SIS No. 2018-10-001) 	TBD	TBD
Indicative	GT Energy Bunker Fired Power Plant	GT Energy Corp.	Calbayog, Samar	18	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 4 February 2019 (DOE-EPIMB-SIS No. 2019-01-007) 	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	GEOHERMAL			76			
Indicative	Dauin Geothermal Project	Energy Development Corporation	Dauin, Negros Oriental	40	Feasibility Studies, Permits and Other Regulatory Requirements -Land-use permits for areas on public land-obtained (*site on public land but portions of access road leading to Site sits on private land) -DOE Service Contract Project Project within GRESC # 2009-10-002 -LGU endorsement obtained -SLUP Obtained (subject for renewal) -TCP Obtained -RRW Obtained -Water rights obtained -DENR-ECC obtained; Financial Arrangements -Ongoing negotiations on the financing	November 2025	December 2025
Indicative	Mahanagdong Geothermal Brine Optimization Plant	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	36	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 1 August 2019 (DOE-EPIMB-RE-SIS NO. 2019-07-001)	TBD	TBD
	HYDROPOWER			728.2			
INDICATIVE	Loboc Hydroelectric Power Project	Sta. Clara Power Corporation	Loboc, Bohol	1.2	Feasibility Studies, Permits and Other Regulatory Requirements -Confirmation of Commerciality-issued on 3 June 2013 -Submission of lacking requirements in progress	November 2020	December 2020
Indicative	Aklan Pumped-Storage Hydropower	Strategic Power Development Corp.	Malay, Aklan	300	Declaration of Commerciality: • Submitted Project's Declaration of Commerciality to the DOE dated February 01, 2019. • Submitted additional project data to the DOE- Hydro Division in relation to the confirmation of commerciality of the project dated May 16, 2019. FEASIBILITY STUDY -Completed. -The conduct for the study of the SIS is still on-going -NGCP submitted their 'Offer of Service' to SPDC last May 26, 2017. As per NGCP, the earliest start that they can do the SIS will be on September 2017. - SPDC submitted to NGCP the signed 'Offer of Service' together with its attachments last June 29, 2017; • Start-up meeting with NGCP dated October 3, 2017 for the conduct of the SIS; • Coordination meeting with NGCP for the conduct of SIS dated February 8, 2018; • Coordination meeting with NGCP for the conduct of SIS dated May 21, 2018; • Submitted to NGCP the data for the conduct of SIS dated June 6, 2018; • Coordination meeting with NGCP for the conduct of SIS dated September 7, 2018; • Coordination meeting with NGCP for the presentation of the preliminary results of the Grid Impact Study (GIS) of the Project dated February 15, 2019. Financial Arrangements -On-going	January 2024	February 2024
INDICATIVE	Amlan (Plant A)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	3.2	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 25 September 2014 -Submission of lacking requirements in progress;	November 2025	December 2025
INDICATIVE	Malago	Vivant-Malago Hydropower, Inc	Silay City, Negros	6	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 15 October 2014 -Submission of lacking requirements in progress	November 2025	December 2025
INDICATIVE	Amlan (Plant C)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	0.8	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 25 September 2014 -Pending submission of requirements under development stage	November 2026	December 2026
INDICATIVE	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	Libacao, Aklan	15	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 19 September 2013 -Submission of lacking requirements in progress	November 2026	December 2026
INDICATIVE	Lower Himogaan	LGU Sagay	Sagay, Negros Occidental	4	Project Progress -On-going pre construction activities -Submission of lacking requirements e.g. permits in progress	November 2026	December 2026

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
INDICATIVE	Amlan (Plant B)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	1.5	Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 11 July 2014 - Submission of lacking requirements in progress;	November 2026	December 2026
INDICATIVE	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	Feasibility Studies, Permits and Other Regulatory Requirements -GIS-secured clearance from DOE on 11 July 2011 Financial Arrangement -Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU	TBD	TBD
INDICATIVE	Hilabangan (Lower Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	3	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance to undertake issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Hilabangan (Upper Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	4.8	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.5	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.1	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.2	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Middle Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.3	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 -Confirmation of Commerciality issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
Indicative	Bolusao Pumped Storage	San Lorenzo Samar and Water, Inc.	Lawaan, Eastern Samar	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-004)	TBD	TBD
Indicative	Ilog Hydroelectric Power Plant	PHINMA Energy Corporation	Mabinay, Negros Occidental	21.6	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 22 February 2017 (DOE-EPIMB-SIS No. 2017-02-003)	TBD	TBD
Indicative	Maslog Hydroelectric Power Project	Iraya Energy Corporation	Maslog, Eastern Samar	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 23 October 2018 (DOE-EPIMB-RE-SIS No. 2018-09-004)	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)
INDICATIVE
As of 31 October 2019

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	BIOMASS			32			
Indicative	MCEI Multi-Feedstock Biomass Power Plant Project	Megawatt Clean Energy, Inc.	Negros Occidental	12	COMMENCEMENT OF CONSTRUCTION: For construction	November 2020	December 2020
Indicative	UGEP Rice Husk-Fired Biomass Power Plant Project	UGEP Ormoc Biomass Power	Leyte	2.5	COMMENCEMENT OF CONSTRUCTION: For construction	November 2020	December 2020
Indicative	Biomass Power Plant Project	Green Power Panay Philippines, Inc.	Mina, Iloilo	17.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; COMMENCEMENT OF CONSTRUCTION: For construction	November 2022	December 2022
	SOLAR			703.36			
Indicative	Bogo V Solar Power Project	Sun Premier Bogo Philippine Corporation	Bogo, Cebu	16.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 June 2016 (DOE-EPIMB-SIS No. 2016-06-013)	April 2020	May 2020
Indicative	Bogo 3 Solar Power Plant	Sun Premier Bogo Philippine Corporation	Bogo, Cebu	15	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 7 October 2016 (DOE-EPIMB-SIS No. 2016-09-008)	April 2020	May 2020
Indicative	Sanpalo Solar Power Plant	Sunpalo Solar Energy, Inc.	San Miguel, Leyte	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 14 October 2016 (DOE-EPIMB-SIS No. 2016-10-006)	August 2020	September 2020
Indicative	Ceko Solar PV Project (Daanbantayan Solar PV Power Project)	CEKO Solar Farm Systems Corp.	Brgy. Tominjao, Daan Bantayan, Cebu	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 5 November 2015 (DOE-EPIMB-SIS No. 2015-10-010)	TBD	TBD
Indicative	Silay Phase II Solar Power Project	Silay Solar Power Inc.	Silay City, Negros Occidental	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-004)	TBD	TBD
Indicative	Victorias Solar Power Project	VictoriaSolar Energy Corp.	Brgy. XII, Victorias City, Negros Occidental	30.63	Feasibility Studies, Permits and Other Regulatory Requirements -RESC NO. 2015-03-118 awarded on 3/25/2015 -COCOC NO. SSC-2016-01-041 issued on 2/16/2016	TBD	TBD
Indicative	Grid Tied Solar Farm	E & P Green Energy, Inc.	Billiran, Biliran	25	Feasibility Studies, Permits and Other Regulatory Requirements -GIS- secured on April 2015 -Building Permit-21 Aug 2015 -HLURB Certification and NIA for DAR Conversion-21 Aug 2015 and 21 Sept 2016 -NCIP-28 August 2015 -DOE Certificate of Confirmation of Commerciality-28 Aug 2015 -BOI-11 Sept 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2015-03-117) on 25 March 2015; -RESC NO. 2015-03-117 awarded on 3/25/2015 -COCOC NO. SSC-2015-09-022 issued on 08/28/2015	TBD	TBD
Indicative	Tigbauan Solar Power Project	Solexar Energy International, Inc.	Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo	34.3	Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2014-06-082) on 14 July 2014; -RESC NO. 2014-06-082 awarded on 7/14/2014 -COCOC NO. SSC-2015-10-032 issued on 12/09/2015	TBD	TBD
Indicative	Medellin Solar Power Plant	Solar Philippines, Inc.	Medellin, Cebu	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 25 October 2017 (DOE-EPIMB-SIS No. 2017-09-005)	TBD	TBD
Indicative	Puente Al Sol Solar Power Plant	Puente Al Sol, Inc.	Cadiz City, Negros Occidental	70	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 October 2017 (DOE-EPIMB-SIS No. 2017-08-002)	TBD	TBD
Indicative	Roxas City Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	Roxas City, Capiz	0.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-110) on 05 Mar 2015 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Gaisano Iloilo Solar Rooftop Project	EDC Siklab Power Corporation (Formerly: EDC Bago Solar Power Corporation)	Iloilo City, Iloilo	1.03	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2016-11-352) on 27 Feb 2017 • With DOC under evaluation of REMB / C-REC	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	WIND			1718			
Indicative	Bronzeoak Wind Power Project	Bronzeoak Philippines, Inc.	Calatrava, Salvador Benedicto and San Carlos, Negros Occidental	100	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 June 2016 (DOE-EPIMB-SIS No. 2016-06-001) 	January 2020	February 2020
Indicative	Iloilo 1 Wind Power Project	Energy Development Corporation	Batad & San Dionisio, Iloilo	213	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	July 2020	August 2020
Indicative	Nabas Wind Power Project Phase II	PetroWind Energy Corporation	Brgy. Pawa, Nabas, Aklan	14	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> - Wind Energy Service Contract-14 Sept 2009; - Detailed Wind Resource Assessment-conducted - GIS-secured clearance from DOE on 16 September 2011 - ECC-acquired from DENR dated 4 Jun 2012 - Final Feasibility Study-Aug 2012 - SIS Final Report from NGCP- 01 Oct 2012 - CNO-acquired from NCIP - Barangay, Municipal, and Provincial Resolutions of Support-secured - DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013 <p>Financial Arrangements</p> <ul style="list-style-type: none"> -Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost is US\$118.44M <p>Contracts for Plant and Equipment</p> <ul style="list-style-type: none"> -EPC Contract with EEI Corp. secured 31 Jul 2012 <p>Off-Takers</p> <ul style="list-style-type: none"> -Heads of Agreement with AKELCO for T/L construction secured 28 Nov 2012 <p>Project Progress</p> <ul style="list-style-type: none"> -Ongoing Construction 	Phase 2 (14 MW) - August 2021	Phase 2 (14 MW) -September 2021
Indicative	Montesol Wind Power Project	Monte Solar Energy, Inc.	Bais City, Manjuyod and Mabinay, Negros Oriental	54	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS 9 August 2016 (DOE-EPIMB-SIS No. 2016-08-001) ; Amended SIS 2 February 2017 (DOE-EPIMB-SIS No. 2017-01-007) 	TBD	TBD
Indicative	Iloilo 2 Wind Power Project	Energy Development Corporation	Concepcion, Iloilo	500	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	TBD	TBD
Indicative	Negros Wind Power Project	Energy Development Corporation	Manapla & Cadiz, Negros Occidental	262	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Pulupandan Wind Power Project	First Maxpower International Corporation	Pulupandan, Negros Occidental	50	<p>Feasibility Studies, Permits and Other Regulatory Requirements Secured the ff: - Feasibility study; Wind Energy Service Contract-01 February 2010; Detailed Wind Resource Assessment; GIS; Various LGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearances from MARINA, BFAR, Philippine Coast Guard; DPWH Road Right-of-Way for overhead T/L; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner</p> <p>Financial Arrangements -Ongoing -Project cost is \$124,475,000.00</p> <p>Construction Progress Pending due to ROW and Transmission Line Issues</p>	TBD	TBD
Indicative	Aklan I Wind Power Project Phase 1-3	Tri-Conti Elements Corporation	Nabas-Malay, Aklan	75	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 17 July 2017 (DOE-EPIMB-SIS No. 2017-07-001)</p>	TBD	TBD
Indicative	Anda Wind Power Project	Tri-Conti ECC Renewables Corporation	Anda, Candijay & Guindalman, Bohol	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2018-01-004)</p>	TBD	TBD
Indicative	Ivisan Wind Power Project	Tri-Conti ECC Renewables Corporation	Ivisan, Capiz	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 20 December 2017 (DOE-EPIMB-SIS No. 2017-12-007)</p>	TBD	TBD
Indicative	Bohol I (Ubay) Wind Power Project	Tri-Conti Elements Corporation	Ubay, Alicia, Mabini, Bohol	100	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2018-01-006)</p>	TBD	TBD
Indicative	Batan Wind Power Project	Tri-Conti Elements Corporation	Batan, Aklan	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2017-12-010)</p>	TBD	TBD
Indicative	Tanjay Wind Power Project	Constellation Energy Corporation	Bais, Negros Oriental	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (WESC 2009-10-017) on 23 Oct 2009 • With DOC under evaluation of REMB / C-REC</p>	TBD	TBD
Indicative	San Isidro Wind Power Project	6 Barracuda Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	150	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 9 July 2019 (DOE-EPIMB-RE-SIS NO. 2019-07-003)</p> <p>MARKETING OF GENERATING CAPACITIES: • WESM, or other</p>	2022	TBD

Total Indicative Rated Capacity 4,120.0

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	BESS			443.5			
Indicative	Caticlan Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Caticlan	20	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)</p>	TBD	TBD
Indicative	Iloilo Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Iloilo	20	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)</p>	TBD	TBD
Indicative	Ormoc Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Ormoc, Leyte	20	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)</p>	TBD	TBD
Indicative	Mactan Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Mactan, Cebu	20	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)</p>	TBD	TBD
Indicative	Bohol Battery Energy Storage System	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Bohol	20	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 12 July 2019 (DOE-EPIMB-SIS NO. 2019-06-007)</p>	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)
INDICATIVE
As of 31 October 2019

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Indicative	Cebu Battery Energy Storage System	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Compostela, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 12 July 2019 (DOE-EPIMB-SIS NO. 2019-06-007)	TBD	TBD
Indicative	Samboan Battery Energy Storage System	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Samboan, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 12 July 2019 (DOE-EPIMB-SIS NO. 2019-06-007)	TBD	TBD
Indicative	Tabango Battery Energy Storage System	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Tabango, Leyte	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 12 July 2019 (DOE-EPIMB-SIS NO. 2019-06-007)	TBD	TBD
Indicative	Mactan Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Mactan, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 12 July 2019 (DOE-EPIMB-SIS NO. 2019-06-007)	TBD	TBD
Indicative	San Carlos Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	San Carlos City, Negros Occidental	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Indicative	Naga Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Naga, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Indicative	Toledo Battery Energy Storage	Limay Power Generation Corporation (formerly: SMCGP Philippines Energy Storage Co. Ltd.)	Toledo City, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-004)	TBD	TBD
Indicative	Toledo Battery Energy Storage System	Global Business Power Corp.	Toledo City, Cebu	6	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001)	TBD	TBD
Indicative	Daanbantayan Battery Energy Storage System	Juxtapose Ergo Consultus Inc.	Barangay Talisay, Daanbantayan, Cebu	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 3 July 2019 (DOE-EPIMB-SIS NO. 2019-06-009)	TBD	TBD
Indicative	Toledo Battery Energy Storage System	Global Business Power Corporation	Toledo City, Cebu	7.5	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Tabango Battery Energy Storage System	Global Business Power Corporation	Tabango City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Compostela Battery Energy Storage System	Global Business Power Corporation	Compostela, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Dingle Battery Energy Storage System	Global Business Power Corporation	Dingle City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Ubay Battery Energy Storage System	Global Business Power Corporation	Ubay City, Cebu	7.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 29 July 2019 (DOE-EPIMB-SIS NO. 2019-07-002)	TBD	TBD
Indicative	Ormoc Energy Storage Project	Horus Solar Energy Corp.	Ormoc, Leyte	50	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008)	TBD	TBD
Indicative	Tinampa-an Energy Storage Project	Horus Solar Energy Corp.	Cadiz, Negros Occidental	50	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008)	TBD	TBD
Indicative	Cadiz Energy Storage Project	Horus Solar Energy Corp.	Cadiz, Negros Occidental	50	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-008)	TBD	TBD

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
------------------------	---------------------	-------------------	----------	---------------------	----------------	--------------------------------	-----------------------------

SUMMARY - INDICATIVE PROJECTS (VISAYAS)

	MW	% Share
COAL	600.0	14.6%
OIL-BASED	124.4	3.0%
NATURAL GAS	138.0	3.3%
RENEWABLE ENERGY	3,257.6	79.1%
GEOTHERMAL	76.0	1.8%
HYDROPOWER	728.2	17.7%
BIOMASS	32.0	0.8%
SOLAR	703.4	17.1%
WIND	1,718.0	41.7%
TOTAL	4,120.0	
*BESS	443.5	