

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)
INDICATIVE
As of 31 October 2018

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			600			
Indicative	SMC Loboc Malabuyoc Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	Mactan, Cebu	300	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Pre-engineering activities (Topo, Bathymetry & Soil Investigation and etc.) in progress <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 24 July 2017 (DOE-EPIMB-SIS No. 2018-06-004) 	TBD	TBD
Indicative	SMC Global Negros Coal-Fired Power Plant Project	SMC Global Power Holdings Corp.	San Carlos, Negros Occidental	300	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Pre-engineering activities (Topo, Bathymetry & Soil Investigation and etc.) in progress <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 12 January 2015 (DOE-EPIMB-SIS No. 2015-01-005) 	TBD	TBD
	OIL			63.5			
Indicative	Sulzer Diesel Power Plant	General Milling Corporation	GMC Complex, Lapu-Lapu City, Cebu	5.5	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING REQUIRED LAND</p> <ul style="list-style-type: none"> Completed. Required land/location is already owned by the project proponent <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> Generated output will be injected to the NGCP-Visayas Grid as Ancillary Services (at our Mactan-Cebu area) Output can also be sold to the Spot Market (WESM) <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 5 October 2017 (DOE-EPIMB-SIS No. 2017-09-001) Given Permit to operate by DENR –EMB7 	TBD	TBD
Indicative	Caterpillar Diesel Power Plant	General Milling Corporation	GMC Complex, Lapu-Lapu City, Cebu	2	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING REQUIRED LAND</p> <ul style="list-style-type: none"> Completed. Required land/location is already owned by the project proponent <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> Generated output will be injected to the NGCP-Visayas Grid as Ancillary Services (at our Mactan-Cebu area) Output can also be sold to the Spot Market (WESM) <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 5 October 2017 (DOE-EPIMB-SIS No. 2017-09-001) Given Permit to operate by DENR –EMB7 	TBD	TBD
Indicative	Cummins Diesel Power Plant	General Milling Corporation	GMC Complex, Lapu-Lapu City, Cebu	1	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING REQUIRED LAND</p> <ul style="list-style-type: none"> Completed. Required land/location is already owned by the project proponent <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> Generated output will be injected to the NGCP-Visayas Grid as Ancillary Services (at our Mactan-Cebu area) Output can also be sold to the Spot Market (WESM) <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 5 October 2017 (DOE-EPIMB-SIS No. 2017-09-001) Given Permit to operate by DENR –EMB7 	TBD	TBD
Indicative	Bunker C Fired Power Plant	Alsons Energy Development Corp.	Calbayog, Samar	55	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 26 October 2018 (DOE-EPIMB-SIS No. 2018-10-001) 	TBD	TBD
	GEOHERMAL			40			
Indicative	Dauin Geothermal Project	Energy Development Corporation	Dauin, Negros Oriental	40	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> Land-use permits for areas on public land-obtained (*site on public land but portions of access road leading to Site sits on private land) DOE Service Contract Project Project within GRESC # 2009-10-002 LGU endorsement obtained SLUP Obtained (subject for renewal) TCP Obtained RRW Obtained Water rights obtained DENR-ECC obtained; <p>Financial Arrangements</p> <ul style="list-style-type: none"> Ongoing negotiations on the financing 	November 2025	December 2025
	HYDROPOWER			728.2			
INDICATIVE	Loboc Hydroelectric Power Project	Sta. Clara Power Corporation	Loboc, Bohol	1.2	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> Confirmation of Commerciality-issued on 3 June 2013 Submission of lacking requirements in progress 	November 2020	December 2020

Indicative	Aklan Pumped-Storage Hydropower	Strategic Power Development Corp.	Malay, Aklan	300	<p>Feasibility Studies, Permits and Other Regulatory Requirements -Finalization of FS -The conduct for the study of the SIS is still on-going -NGCP submitted their 'Offer of Service' to SPDC last May 26, 2017. As per NGCP, the earliest start that they can do the SIS will be on September 2017. - SPDC submitted to NGCP the signed 'Offer of Service' together with its attachments last June 29, 2017;</p> <p>Financial Arrangements -On-going</p> <p>Arrangement for securing the required land: -Special Land Use Permit (No. 6-3-SLUP002-07312019) with a total area of 122.79 hectares issued by DENR-Region VI dated June 30, 2016. -Amended Special Land Use Permit (No. 6-3-SLUP002-07312019) with a total area of 97.89 hectares was issued by DENR-Region VI dated Dec 12, 2016</p> <p>'PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-007) - Certificate of Non-Overlap issued by NCIP dated February 15, 2015. - Barangay Nabaoy Endorsement of the Project thru Resolution dated January 4, 2016</p>	January 2024	February 2024
INDICATIVE	Amlan (Plant A)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	3.2	<p>Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 25 September 2014 -Submission of lacking requirements in progress;</p>	November 2025	December 2025
INDICATIVE	Malago	Vivant-Malago Hydropower, Inc	Silay City, Negros	6	<p>Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 15 October 2014 -Submission of lacking requirements in progress</p>	November 2025	December 2025
INDICATIVE	Amlan (Plant C)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	0.8	<p>Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 25 September 2014 -Pending submission of requirements under development stage</p>	November 2026	December 2026
INDICATIVE	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	Libacao, Aklan	15	<p>Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 19 September 2013 -Submission of lacking requirements in progress</p>	November 2026	December 2026
INDICATIVE	Lower Himogaan	LGU Sagay	Sagay, Negros Occidental	4	<p>Project Progress -On-going pre construction activities -Submission of lacking requirements e.g. permits in progress</p>	November 2026	December 2026
INDICATIVE	Amlan (Plant B)	Natural Power Sources Integration, Inc.	Amlan, Negros Oriental	1.5	<p>Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 11 July 2014 - Submission of lacking requirements in progress;</p>	November 2026	December 2026
INDICATIVE	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	<p>Feasibility Studies, Permits and Other Regulatory Requirements -GIS-secured clearance from DOE on 11 July 2011</p> <p>Financial Arrangement -Financial Arrangement Secured</p> <p>Project Progress -Construction on-hold due to conflict with LGU</p>	TBD	TBD

INDICATIVE	Hilabangan (Lower Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	3	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance to undertake issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Hilabangan (Upper Cascade)	Century Peak Energy Corporation	Kabankalan, Negros Occidental	4.8	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance issued by DOE on August 2013 - Confirmation of Commerciality-issued on 28 August 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.5	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Maninila (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.1	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Upper Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4.2	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Middle Cascade)	Century Peak Energy Corporation	San Remigio, Antique	4	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 - Confirmation of Commerciality-issued on 02 October 2013; -Submission of lacking requirements in progress	TBD	TBD
INDICATIVE	Sibalom (Lower Cascade)	Century Peak Energy Corporation	San Remigio, Antique	3.3	Feasibility Studies, Permits and Other Regulatory Requirements - GIS-Clearance from DOE issued on August 2013 -Confirmation of Commerciality issued on 02 October 2013 -Submission of lacking requirements in progress	TBD	TBD
Indicative	Bolusao Pumped Storage	San Lorenzo Samar and Water, Inc.	Lawaan, Eastern Samar	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-004)	TBD	TBD
Indicative	Ilog Hydroelectric Power Plant	PHINMA Energy Corporation	Mabinay, Negros Occidental	21.6	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 22 February 2017 (DOE-EPIMB-SIS No. 2017-02-003)	TBD	TBD
Indicative	Maslog Hydroelectric Power Project	Iraya Energy Corporation	Maslog, Eastern Samar	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 23 October 2018 (DOE-EPIMB-RE-SIS No. 2018-09-004)	TBD	TBD
SOLAR				843.66			

Indicative	Grid Tied Solar Farm	E & P Green Energy, Inc.	Biliran, Biliran	25	Feasibility Studies, Permits and Other Regulatory Requirements - GIS- secured on April 2015 - Building Permit-21 Aug 2015 - HLURB Certification and NIA for DAR Conversion-21 Aug 2015 and 21 Sept 2016 - NCIP-28 August 2015 - DOE Certificate of Confirmation of Commerciality-28 Aug 2015 - BOI-11 Sept 2016 'Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2015-03-117) on 25 March 2015; - RESC NO. 2015-03-117 awarded on 3/25/2015 - COCOC NO. SSC-2015-09-022 issued on 08/28/2015	November 2018	December 2018
Indicative	Tigbauan Solar Power Project	Solexar Energy International, Inc.	Brgy. Cordova Norte and Bantud, Tigbauan, Iloilo	34.3	Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Service Contract (SESC No. 2014-06-082) on 14 July 2014; - RESC NO. 2014-06-082 awarded on 7/14/2014 - COCOC NO. SSC-2015-10-032 issued on 12/09/2015	November 2018	December 2018
Indicative	Victorias Solar Power Project	VictoriaSolar Energy Corp.	Brgy. XII, Victorias City, Negros Occidental	30.63	Feasibility Studies, Permits and Other Regulatory Requirements - RESC NO. 2015-03-118 awarded on 3/25/2015 - COCOC NO. SSC-2016-01-041 issued on 2/16/2016	November 2018	December 2018
Indicative	Ceko Solar PV Project (Daanbantayan Solar PV Power Project)	CEKO Solar Farm Systems Corp.	Brgy. Tominjao, Daan Bantayan, Cebu	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 5 November 2015 (DOE-EPIMB-SIS No. 2015-10-010)	March 2019	April 2019
Indicative	Silay Phase II Solar Power Project	Silay Solar Power Inc.	Silay City, Negros Occidental	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 25 July 2016 (DOE-EPIMB-SIS No. 2016-07-004)	March 2019	April 2019
Indicative	Mabinay Solar Power Project	Lohas and Soul Lighting, Inc.	Mabinay, Negros Oriental	90	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 May 2016 (DOE-EPIMB-SIS No. 2016-04-001)	November 2019	December 2019
Indicative	Bogo V Solar Power Project	Sun Premier Bogo Philippine Corporation	Bogo , Cebu	16.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 June 2016 (DOE-EPIMB-SIS No. 2016-06-013)	April 2020	May 2020
Indicative	Bogo 3 Solar Power Plant	Sun Premier Bogo Philippine Corporation	Bogo , Cebu	15	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 7 October 2016 (DOE-EPIMB-SIS No. 2016-09-008)	April 2020	May 2020
Indicative	Sanpalo Solar Power Plant	Sunpalo Solar Energy, Inc.	San Miguel, Leyte	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 14 October 2016 (DOE-EPIMB-SIS No. 2016-10-006)	August 2020	September 2020
Indicative	Medellin Solar Power Plant	Solar Philippines, Inc.	Medellin, Cebu	300	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 25 October 2017 (DOE-EPIMB-SIS No. 2017-09-005)	TBD	TBD
Indicative	Puente Al Sol Solar Power Plant	Puente Al Sol, Inc.	Cadiz City, Negros Occidental	70	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 October 2017 (DOE-EPIMB-SIS No. 2017-08-002)	TBD	TBD
Indicative	Roxas City Solar Power Project	Solar Philippines Commercial Rooftop Projects, Inc.	Roxas City , Capiz	0.7	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-110) on 05 Mar 2015 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Bacolod City Solar Power Project II	Negros PH Solar Inc.	Bacolod City , Negros Occidental	50	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-06-240) on 26 Jun 2015 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Dumaguete Solar Power Project	Solar Pacific Citysun Corporation	Dumaguete City , Negros Oriental	0.3	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2016-06-314) on 01 Dec 2016 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Gaisano Iloilo Solar Rooftop Project	EDC Siklab Power Corporation (Formerly: EDC Bago Solar Power Corporation)	Iloilo City , Iloilo	1.03	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2016-11-352) on 07 Feb 2017 • With DOC under evaluation of REMB / C-REC	TBD	TBD
	WIND			1568			

Indicative	Bronzeoak Wind Power Project	Bronzeoak Philippines, Inc.	Calatrava, Salvador Benedicto and San Carlos, Negros Occidental	100	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 June 2016 (DOE-EPIMB-SIS No. 2016-06-001) 	January 2020	February 2020
Indicative	Iloilo 1 Wind Power Project	Energy Development Corporation	Batad & San Dionisio, Iloilo	213	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	July 2020	August 2020
Indicative	Iloilo 2 Wind Power Project	Energy Development Corporation	Concepcion, Iloilo	500	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	July 2020	August 2020
Indicative	Negros Wind Power Project	Energy Development Corporation	Manapla & Cadiz, Negros Occidental	262	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) 	July 2020	August 2020
Indicative	Nabas Wind Power Project Phase II	PetroWind Energy Corporation	Brgy. Pawa, Nabas, Aklan	14	<p>'Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> - Wind Energy Service Contract-14 Sept 2009; - Detailed Wind Resource Assessment-conducted - GIS-secured clearance from DOE on 16 September 2011 - ECC-acquired from DENR dated 4 Jun 2012 - Final Feasibility Study-Aug 2012 -SIS Final Report from NGCP- 01 Oct 2012 - CNO-acquired from NCIP - Barangay, Municipal, and Provincial Resolutions of Support-secured - DOE Certificate of Confirmation of Commerciality-acquired the on 31 May 2013 <p>Financial Arrangements</p> <ul style="list-style-type: none"> -Financial Arrangement Secured-submitted certification dated 31 August 2012 from Lead Arranger, ensuring the required financing is already available if needed; Total project cost is US\$118.44M <p>Contracts for Plant and Equipment</p> <ul style="list-style-type: none"> -EPC Contract with EEI Corp. secured 31 Jul 2012 <p>Off-Takers</p> <ul style="list-style-type: none"> -Heads of Agreement with AKELCO for T/L construction secured 28 Nov 2012 <p>Project Progress</p> <ul style="list-style-type: none"> -Ongoing Construction 	Phase 2 (14 MW) - August 2021	Phase 2 (14 MW) -September 2021
Indicative	Montesol Wind Power Project	Monte Solar Energy, Inc.	Bais City, Manjuyod and Mabinay, Negros Oriental	54	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS 9 August 2016 (DOE-EPIMB-SIS No. 2016-08-001) ; Amended SIS 2 February 2017 (DOE-EPIMB-SIS No. 2017-01-007) 	May 2022	June 2022
Indicative	Pulupandan Wind Power Project	First Maxpower International Corporation	Pulupandan, Negros Occidental	50	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <p>Secured the ff:</p> <ul style="list-style-type: none"> - Feasibility study; Wind Energy Service Contract-01 February 2010; Detailed Wind Resource Assessment; GIS; Various LGU permits and Resolutions of Support; DENR ECC permit; NCIP Certificate on Non-Overlap-07 Jan 2013; Clearances from MARINA, BFAR, Philippine Coast Guard; DPWH Road Right-of-Way for overhead T/L; Third Party System Impact Study; Certificate of Confirmation of Commerciality-acquired from DOE on 17 September 2013; Proof of Consent from different Lot Owner <p>Financial Arrangements</p> <ul style="list-style-type: none"> -Ongoing -Project cost is \$124,475,000.00 <p>Construction Progress</p> <ul style="list-style-type: none"> Pending due to ROW and Transmission Line Issues 	TBD	TBD
Indicative	Aklan I Wind Power Project Phase 1-3	Tri-Conti Elements Corporation	Nabas-Malay, Aklan	75	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued clearance to undertake GIS on 17 July 2017 (DOE-EPIMB-SIS No. 2017-07-001) 	TBD	TBD
Indicative	Anda Wind Power Project	Tri-Conti ECC Renewables Corporation	Anda, Candijay & Guindalman, Bohol	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2018-01-004) 	TBD	TBD
Indicative	Ivisan Wind Power Project	Tri-Conti ECC Renewables Corporation	Ivisan, Capiz	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued clearance to undertake GIS on 20 December 2017 (DOE-EPIMB-SIS No. 2017-12-007) 	TBD	TBD
Indicative	Bohol I (Ubay) Wind Power Project	Tri-Conti Elements Corporation	Ubay, Alicia, Mabini, Bohol	100	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2018-01-006) 	TBD	TBD
Indicative	Batan Wind Power Project	Tri-Conti Elements Corporation	Batan, Aklan	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued clearance to undertake GIS on 29 January 2018 (DOE-EPIMB-SIS No. 2017-12-010) 	TBD	TBD
Indicative	Tanjay Wind Power Project	Constellation Energy Corporation	Bais, Negros Oriental	50	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Awarded with RE Service Contract (WESC 2009-10-017) on 23 Oct 2009 • With DOC under evaluation of REMB / C-REC 	TBD	TBD
	BIOMASS			60			

Indicative	Biomass Power Plant Project	HDJ Bayawan Agri-Venture Corporation	Himamaylan City, Negros Occidental	3	PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; Issued with SIS on 29 August 2018 (DOE-EPIMB-RE-SIS No. 2018-08-002) COMMENCEMENT OF CONSTRUCTION: For construction	November 2019	December 2019
Indicative	MCEI Multi-Feedstock Biomass Power Plant Project	Megawatt Clean Energy, Inc.	Negros Occidental	12	COMMENCEMENT OF CONSTRUCTION: For construction	November 2020	December 2020
Indicative	UGEP Rice Husk-Fired Biomass Power Plant Project	UGEP Ormoc Biomass Power	Leyte	2.5	COMMENCEMENT OF CONSTRUCTION: For construction	November 2020	December 2020
Indicative	Biomass Power Plant Project	North Negros Biopower, Inc.	Manapla, Negros Occidental	25	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued clearance to undertake SIS on 16 July 2018 (DOE-EPIMB-SIS No. 2018-07-002)	November 2021	December 2021
Indicative	Biomass Power Plant Project	Green Power Panay Philippines, Inc.	Mina, Iloilo	17.5	PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; COMMENCEMENT OF CONSTRUCTION: For construction	November 2022	December 2022
	BESS			80			
Indicative	Caticlan Battery Energy Storage	SMCGP Philippines Energy Storage Co. Ltd.	Caticlan	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No, 2018-10-002)	TBD	TBD
Indicative	Iloilo Battery Energy Storage	SMCGP Philippines Energy Storage Co. Ltd.	Iloilo	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No, 2018-10-002)	TBD	TBD
Indicative	Ormoc Battery Energy Storage	SMCGP Philippines Energy Storage Co. Ltd.	Ormoc, Leyte	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No, 2018-10-002)	TBD	TBD
Indicative	Mactan Battery Energy Storage	SMCGP Philippines Energy Storage Co. Ltd.	Mactan, Cebu	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No, 2018-10-002)	TBD	TBD

Total Indicative Rated Capacity 3983.36

Total Indicative Rated Capacity w/o Battery 3903.36