

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
CAR	Benguet	Kabayan	Natalang B Hydroelectric Power Project	Hedcor Cordillera, Inc.	2009-10-034	38	6/11/2015	Pre-construction ___% Construction 0% Interconnection 0%					
		Kapangan & Kibungan	Kapangan Hydroelectric Power Project	Cordillera Hydro Electric Power Corporation	2013-10-325	60	2/13/2014	Pre-construction ___% Construction ___% Interconnection ___%	Groundbreaking held on February 9, 2015				
		Sabangan	Sabangan Hydroelectric Power Project	Hedcor Sabangan, Inc.	2012-04-201	14	8/28/2013	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on July 21, 2015. 	6/2/2015	6/2/2015	14.0	
		Tabaan Sur, Tuba	Abdao Hydroelectric Power Project	AV Garcia Power Systems Corp.	2009-10-026	2	9/25/2014	Pre-construction ___% Construction 0% Interconnection 0%					
		Tuba	Irisan 1 Hydroelectric Power Plant	HEDCOR, Inc.	2012-09-224	3.8	1/31/2014	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on June 16, 2014. 		4/30/2012	3.80	
		Ifugao	Kiangan	Asin Hydroelectric Power Project	Kiangan Mini Hydro Corporation	2013-06-258	7.04	6/24/2016	Pre-construction ___% Construction ___% Interconnection ___%				
				Ibulao 1 Hydroelectric Power Project	Kiangan Mini Hydro Corporation	2013-06-261	6.75	6/24/2016	Pre-construction ___% Construction 0% Interconnection 0%				
				Ibulao 2 Hydroelectric Power Project	Enerhighlands Corporation	2013-06-262	7.4	5/27/2016	Pre-construction ___% Construction 0% Interconnection 0%				
				Hungduan Hydroelectric Power Project	Kiangan Mini Hydro Corporation	2013-06-263	4.04	9/7/2016	Pre-construction ___% Construction ___% Interconnection ___%				
		Lagawe	Ibulao Hydroelectric Power Project	Hydrocore, Inc.	2010-03-135	4.5	6/26/2013	Pre-construction ___% Construction 0% Interconnection 0%					
	Lamut	Lamut Hydroelectric Power Project	Enerhighlands Corporation	2013-06-264	6	7/27/2016	Pre-construction ___% Construction ___% Interconnection ___%						
	Tinoc	Tinoc 1 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-143	4.1	8/9/2013	Pre-construction ___% Construction 0% Interconnection 0%						

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
	Ifugao	Tinoc	Tinoc 2 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-144	11	1/6/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 3 Hydroelectric Power Project	Quadriver Energy Corporation	2010-03-145	8	1/6/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 4 Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-146	5	8/9/2013	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 5 Hydroelectric Power Project (Lower Luhong)	Philnewriver Power Corp.	2011-12-163	6.9	12/5/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tinoc 6 Hydroelectric Power Project (Wangwang)	Philnewriver Power Corp.	2011-12-164	8	12/19/2014	Pre-construction ___% Construction 0% Interconnection 0%				
	Kalinga	Balbalan	Biyao Hydroelectric Power Project	Biyao Hydro Power Corporation	2014-03-408	0.8	8/1/2014	Pre-construction ___% Construction 0% Interconnection 0%				
	Mountain Province	Besao	Besao 1 Hydroelectric Power Project	BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-275	5	6/24/2016	Pre-construction ___% Construction ___% Interconnection ___%				
			Besao 2 Hydroelectric Power Project	BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-276	7	5/17/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Besao 3 Hydroelectric Power Project	BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-277	4.5	6/24/2016	Pre-construction ___% Construction ___% Interconnection ___%				
			Besao 1A Hydroelectric Power Project	BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-278	2.3	12/15/2016	Pre-construction ___% Construction 0% Interconnection 0%				
Besao 1B Hydroelectric Power Project		BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-279	1.7	5/11/2016	Pre-construction ___% Construction 0% Interconnection 0%						
		Bontoc	Besao 2A Hydroelectric Power Project	BIMAKA Renewable Energy Development Corporation (BREDCO)	2013-08-280	1.5	6/24/2016	Pre-construction ___% Construction ___% Interconnection ___%				
			Talubin Hydroelectric Power Project	Mountain Province Electric Cooperative, Inc.	2014-05-456	4.9	9/7/2016	Pre-construction ___% Construction ___% Interconnection ___%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Sur	Alilem	Alilem Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-154	16.2	12/2/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Quirino	Quirino Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-161	11.5	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		San Emilio	Matibuey Hydroelectric Power Project	Sta. Clara Power Corp.	2013-12-304	16	4/12/2016	Pre-construction ___% Construction 0% Interconnection 0%				
		Sugpon	Danac Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-155	13.2	6/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
II	Cagayan	Peñablanca	Pinacanauan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	2010-02-101	6	9/17/2013	Pre-construction ___% Construction 0% Interconnection 0%				
	Isabela	Dinapigue	Ilaguen 2 Hydroelectric Power Project	Isabela Power Corporation	2013-08-272	14	5/22/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Tumauni	Tumauni Hydroelectric Power Project (Lower Cascade)	Quadriver Energy Corporation	2010-03-148	7.8	10/15/2014	Pre-construction ___% Construction 0% Interconnection 0%				
			Tumauni Hydroelectric Power Project (Upper Cascade)	Philnew Hydro Power Corp	2010-03-147	14	10/15/2014	Pre-construction ___% Construction 0% Interconnection 0%				
	Nueva Vizcaya	Ambaguio	Matuno 1 Hydroelectric Power Project	Smith Bell Mini-Hydro Corp.	2012-10-230	7.4	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Bambang	Matuno 2 Hydroelectric Power Project	Smith Bell Mini-Hydro Corp.	2012-10-231	7.9	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
			Matuno Hydroelectric Power Project	Epower Technologies Corp.	2010-03-133	8	6/24/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Kasibu	Didipio 1 Hydroelectric Power Project	AT Dinum Company	2013-08-270	2.1	3/3/2016	Pre-construction ___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
II	Nueva Vizcaya	Kasibu	Didipio 2 Hydroelectric Power Project	Alimit Hydro Corp.	2013-08-271	9.4	4/6/2016	Pre-construction ___% Construction 0% Interconnection 0%				
		Solano	Commonal-Uddiawan Hydroelectric Power Plant	Smith Bell Mini-Hydro Corp.	2010-02-060	1.8	4/24/2014	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on August 04, 2014. 		12/26/2010	1.80
	Quirino	Aglipay	Addalam Hydroelectric Power Project	Quirino Power Energy Corporation	2014-01-387	3.8	6/24/2016	Pre-construction ___% Construction ___% Interconnection ___%				
III	Nueva Ecija	Gabaldon	Dupinga Hydroelectric Power Project	Constellation Energy Corporation	2010-02-074	3	6/26/2013	Pre-construction ___% Construction 0% Interconnection 0%				
IV-A	Quezon	Lucban	Maapon Hydroelectric Power Project	Renesons Energy Corporation	2012-11-241	2.6	6/14/2016	Pre-construction ___% Construction 0% Interconnection 0%				
		Mauban	(Laguio) Laginbayan Malaki 2 Hydroelectric Power Project	Enervantage Supplier's Co., Inc.	2014-03-414	3.1	10/9/2015	Pre-construction ___% Construction ___% Interconnection ___%				
		Real	Labayat River (Upper Cascade) Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-389	3	1/8/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Piapi River Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-390	3.3	3/9/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Labayat River (Lower Cascade) Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-391	1.4	3/9/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Tignoan River (Upper Cascade) Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-393	1.5	3/9/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Tibag Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-395	4.4	3/9/2016	Pre-construction ___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
IV-A	Quezon	Real	Lalawinan Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-394	3	12/29/2015	Pre-construction___% Construction 0% Interconnection 0%				
	Rizal		Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Enervantage Supplier's Co., Inc.	2014-12-538	1.6	10/9/2015	Pre-construction___% Construction___% Interconnection___%				
	Laguna	Majayjay	Majayjay Hydroelectric Power Project	Majayjay Hydropower Company, Inc.	2014-04-437	3	10/10/2014	Pre-construction___% Construction 0% Interconnection 0%	Groundbreaking held on November 18, 2015			
V	Camarines Sur	Buhi	Barit (Irrigation Discharge) Hydroelectric Power Project	NASCENT Technologies Corp.	2010-02-059	0.4	9/12/2014	Pre-construction___% Construction 0% Interconnection 0%				
VI	Aklan	Libacao	Main Aklan River Hydroelectric Power Project	Sunwest Water & Electric Company, Inc.	2010-02-099	15	9/19/2013	Pre-construction___% Construction 0% Interconnection 0%				
		Madalag	Timbaban Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	2009-09-001	18	5/28/2013	Pre-construction___% Construction___% Interconnection 0%	On-going construction			
	Antique	Bugasong	Villasiga Hydroelectric Power Project	Sunwest Water & Electric Company, Inc. 2	2010-02-086	8	10/10/2014	Pre-construction100% Construction & Interconnection 99.07%	On-going construction			
		San Remegio	Maninila (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-016	4.5	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Maninila (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-017	3.1	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Sibalom (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-023	4.2	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Sibalom (Middle Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-024	4	10/2/2013	Pre-construction___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)	
VI	Antique	San Remegio	Sibalom (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-025	3.3	10/2/2013	Pre-construction ___% Construction 0% Interconnection 0%					
		Sebaste	Caro-an Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-075	0.84	9/30/2015	Pre-construction ___% Construction 0% Interconnection 0%					
			Ipayo Hydroelectric Power Project	Antique Electric Cooperative, Inc.	2010-02-076	0.84	10/2/2015	Pre-construction ___% Construction ___% Interconnection ___%					
	Iloilo	Igbaras	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-015	5.1	6/26/2013	Pre-construction 67.85% Construction 16.9% Interconnection ___%					
	Negros Occidental	Kabankalan		Hilabangan (Upper Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-011	4.8	8/28/2013	Pre-construction ___% Construction 0% Interconnection 0%				
				Hilabangan (Lower Cascade) Hydroelectric Power Project	Century Peak Energy Corporation	2009-10-012	3	8/28/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Silay	Malugo Hydroelectric Power Project	Vivant-Malogo Hydropower, Inc.	2010-02-069	6	10/15/2014	Pre-construction ___% Construction 0% Interconnection 0%					
VII	Bohol	Loboc	Loboc Hydroelectric Power Plant	Sta. Clara Power Corporation	2010-03-140	1.2	6/3/2013	Pre-construction ___% Construction 0% Interconnection 0%					
	Negros Oriental	Amlan		Amlan (Plant A) Hydroelectric Power Project	Natural Power Sources Intergration, Inc.	2010-02-128	3.2	9/25/2014	Pre-construction ___% Construction 0% Interconnection 0%				
				Amlan (Plant B) Hydroelectric Power Project	Natural Power Sources Intergration, Inc.	2010-02-129	1.5	7/11/2014	Pre-construction ___% Construction 0% Interconnection 0%				
				Amlan (Plant C) Hydroelectric Power Project	Natural Power Sources Intergration, Inc.	2010-02-130	0.8	9/25/2014	Pre-construction ___% Construction 0% Interconnection 0%				
IX	Zamboanga del Sur	Zamboanga City	Pasonanca Hydroelectric Power Project	PhilCarbon Inc.	2010-02-066	0.05	1/9/2014	Pre-construction ___% Construction 0% Interconnection 0%					
	Zamboanga del Norte	Leon Postigo	Polandoc Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2012-05-211	5.7	10/3/2016	Pre-construction ___% Construction 0% Interconnection 0%					

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
X	Bukidnon		Katipunan River Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-397	6.2	3/9/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Pulanai River Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-396	10.6	12/29/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Baungon and Libona	Bubunawan Hydroelectric Power Project	FGEN Bubunawan Hydro Corporation	2009-10-003	23	7/2/2013	Pre-construction 100% Construction 22% Interconnection 0%				
		Impasugong and Sumilao	Tagoloan Hydroelectric Power Project	FGEN Tagoloan Hydro Corporation	2009-10-006	39	7/2/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Kalilangan & Wao	Maladugao River (Lower Cascade) Hydroelectric Power Project	Bukidnon Maladugao Hydro Power Corporation	2014-03-415	15.7	4/14/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Malaybalay	Sawaga Hydroelectric Power Project	Repower Energy Development Corporation	2014-02-398	4.5	11/7/2016	Pre-construction ___% Construction ___% Interconnection ___%				
		Malitbog	Malitbog Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-157	3.4	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				
			Silo-o Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-162	3.29	6/5/2015	Pre-construction ___% Construction 0% Interconnection 0%				
		Manolo	Culaman Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	2010-02-061	10	6/3/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Manolo Fortich	Mangima Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-158	10	9/3/2014	Pre-construction ___% Construction 0% Interconnection 0%				
		Santiago	Manolo Fortich 1 Hydroelectric Power Project	Hedcor Bukidnon, Inc.	2013-11-326	43.4	10/10/2014	Pre-construction 100% Construction 63.01% Interconnection ___%	Groundbreaking held on April 22, 2015 On-going construction			
			Manolo Fortich 2 Hydroelectric Power Project	Hedcor Bukidnon, Inc.	2013-11-327	25.4	10/10/2014	Pre-construction 100% Construction 56.36% Interconnection ___%	Groundbreaking held on April 22, 2015 On-going construction			
		Valencia	Manupali Hydroelectric Power Project	Matic Hydropower Corporation	2010-03-141	9	9/7/2015	Pre-construction ___% Construction 0% Interconnection 0%				

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
	Cagayan de Oro	Claveria	Mat-i 1 Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-142	2	4/9/2014	Pre-construction___% Construction 0% Interconnection 0%				
	Misamis Occidental	Calamba	Langaran Hydroelectric Power Project	Kaltimex Langaran Hydro Inc.	2012-10-233	3.6	3/9/2016	Pre-construction___% Construction 0% Interconnection 0%				
		Clarin	Clarin Hydroelectric Power Project	Philnew Hydro Power Corp	2010-03-139	6.2	4/9/2014	Pre-construction___% Construction 0% Interconnection 0%				
	Misamis Oriental	Cagayan de Oro City	Limbatagon Hydroelectric Power Project	Turbines Resource & Development Corp.	2011-12-153	9	7/12/2013	Pre-construction___% Construction 0% Interconnection 0%				
			Mat-i 2 Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-159	1.6	9/3/2014	Pre-construction___% Construction 0% Interconnection 0%				
			Mat-i 3 Hydroelectric Power Project	Philnewriver Power Corp.	2011-12-160	3.25	9/3/2014	Pre-construction___% Construction 0% Interconnection 0%				
	Lanao del Norte	Iligan City	Bayug Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2011-12-166	17.81	10/3/2016	Pre-construction___% Construction___% Interconnection___%				
		Kolambogan	Titunod Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2011-12-171	3.6	10/3/2016	Pre-construction___% Construction___% Interconnection___%				
XI	Davao del Sur	Sta. Cruz	Tudaya 2 Hydroelectric Power Plant	Hedcor Tudaya, Inc.	2012-04-204	7	6/26/2013	Pre-construction 100% Construction 100% Interconnection 100%	<ul style="list-style-type: none"> On Commercial Operation Issued Certificate of Endorsement (COE) under FIT on June 16, 2014. 	4/11/2014		7.00
	Compostela Valley	Maco	Tagum R Hydroelectric Power Project	Sta. Clara Power Corp.	2013-12-311	2.6	12/1/2016	Pre-construction___% Construction 0% Interconnection 0%				
		New Bataan	New Bataan Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2011-12-170	2.4	4/24/2014	Pre-construction 100% Construction 67.25% Interconnection___%	Groundbreaking held on July 7, 2015			

HYDROPOWER PROJECTS under FIT SYSTEM (with Certificate of Confirmation of Commerciality) as of December 31, 2016

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
XII	North Cotabato	Alamada	Alamada Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2011-12-165	2.84	8/11/2016	Pre-construction ___% Construction ___% Interconnection ___%				
	Sarangani	Maitum	Kalaong 1 Hydroelectric Power Project	Alsons Energy Development Corporation	2013-08-283	7.4	12/1/2016	Pre-construction ___% Construction 0% Interconnection 0%				
			Kalaong 2 Hydroelectric Power Project	Alsons Energy Development Corporation	2013-08-284	4.8	12/15/2016	Pre-construction ___% Construction 0% Interconnection 0%				
	South Cotabato	Lake Sebu	Lanon (Lam-alu) Hydroelectric Power Project	Euro Hydro Power (Asia) Holdings, Inc.	2014-02-388	9.5	5/15/2015	Pre-construction ___% Construction 0% Interconnection 0%				
XIII	Agusan del Norte	Cabadbaran	Cabadbaran Hydroelectric Power Project	FGEN Cabadbaran Hydro Corporation	2009-10-004	9.75	7/3/2013	Pre-construction ___% Construction 0% Interconnection 0%				
		Jabonga	Puyo Hydroelectric Power Project	FGEN Puyo Hydro Corporation	2009-10-005	30	7/12/2013	Pre-construction 80% Construction 0% Interconnection 0%	Groundbreaking held on 17 April 2013			
Grand Total												26.60